

S.No	Name of Water Body	Zone	Assembly Constituency	District	GEO Coordinates	Total Area of water body (ha.)	Volume excavated in this phase (Length x	Increase in water storage capacity in	Area cleaned in this phase (in Ha.)	Volume of Water Storage (CU/M)	Nodal Officer/(Name & Contact)	Date of completion for Phase I	Targets determined for Phase I	Targets achieved during phase I	Progress of work (Phase-I)	Progress of work (Phase-II)	Photograph (Before Work)	Daily Photo	Photo	Photo 2	Photo 3	Column 1
1	Bamnoli	Dwarka	Bijwasan	South West	28° 32' 44.091" N 77° 1' 59.314" E	0.555	480	300	0.06	2400	Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 100% Desilting- 100% Excavation- 100%	100%	The work for the cleaning and desilting of phase-1 is completed.	In Work for 2nd phase (Pitching , footpath repair,B/wall repair, plaster, painting) will be done.						
2	Hasanpur	Dwarka	Najafgarh	South West	28° 33' 23.659" N 76° 56' 15.275" E	1.297	5200	520	0.65	25940 (Dry)	Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 80% Desilting- 10% Excavation- 50%	50%	The work for the cleaning and desilting of phase-1 is under progress and work will be completed by 15 /07/2026.	In Work for 2nd phase (Pitching , footpath repair,B/wall repair, plaster, painting) will be done.						
3	Jharoda Kalan	Dwarka	Najafgarh	South West	28° 38' 57.709" N 76° 56' 48.079" E	4.37	2080	104	0.26	26220	Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 80% Desilting- 10% Excavation- 50%	50%	The work for the cleaning and desilting of phase-1 is under progress and work will be completed by 15 /07/2026.	In Work for 2nd phase (footpath repair,Boundary wall repair, plaster, painting) will be done.						
4	Khar Khari rondh	Dwarka	Mattala	South West	28° 33' 36.569" N 76° 56' 14.263" E	2.699	5400	405	1.35	40500	Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 80% Desilting- 10% Excavation- 50%	50%	The work for the cleaning and desilting of phase-1 is under progress and work will be completed by 15 /07/2026.	In Work for 2nd phase (footpath repair,Boundary wall repair, plaster, painting) will be done.						
5	Tikari Kalan	Dwarka	Mundka	West	28° 41' 15.494" N 76° 58' 29.886" E	1.431	4560	285	0.57	22800	Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 80% Desilting- 10% Excavation- 50%	50%	The work for the cleaning and desilting of phase-1 is under progress and work will be completed by 15 /07/2026.	In Work for 2nd phase (footpath repair,Boundary wall repair, plaster, painting) will be done.						
6	Chawala	Dwarka	Mattala	South west	28° 33' 14.670" N 77° 0' 6.317" E	1.685	720	269	0.09	8967	Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 60% Desilting- 10% Excavation- 50%	40%	The work for the cleaning and desilting of phase-1 is under progress and work will be completed by 15 /07/2026.	In Work for 2nd phase (Pitching , footpath repair,Boundary wall repair, plaster, painting) will be done.						
7	Chawala	Dwarka	Mattala	South west	28° 33' 44.787" N 77° 0' 28.422" E	1.89	1520	580	0.19	7727	Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 60% Desilting- 10% Excavation- 50%	40%	The work for the cleaning and desilting of phase-1 is under progress and work will be completed by 15 /07/2026.	In Work for 2nd phase (Pitching , footpath repair,Boundary wall repair, plaster, painting) will be done.						
8	Pindwala Kalan	Dwarka	Mattala	South west	28° 34' 2.465" N 76° 57' 54.813" E	2.595	5360	2038	0.67	60378	Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 80% Desilting- 10% Excavation- 70%	50%	The work for the cleaning and desilting of phase-1 is under progress and work will be completed by 15 /07/2026.	Work for 2nd phase (Pitching, footpath, Boundary wall etc) is under tendering process.						
9	Pindwala Kalan	Dwarka	Mattala	South west	28° 34' 3.395" N 76° 57' 45.173" E	2.35	2080	792	0.26	10566	Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 80% Desilting- 10% Excavation- 50%	50%	The work for the cleaning and desilting of phase-1 is under progress and work will be completed by 15 /07/2026.	In Work for 2nd phase (Pitching , footpath repair,Boundary wall repair, plaster, painting etc) will be done.						

Progress Report of Jal Sanchay Abhiyan upto 07.07.2026



S.No	Name of Water Body	Zone	Assembly Constituency	District	GEO Coordinates	Total Area of water body (ha.)	Volume excavated in this phase (Length x	Increase in water storage capacity in	Area cleaned in this phase (in Ha.)	Volume of Water Storage (CU/M)	Nodal Officer(Name & Contact)	Date of completion for Phase I	Targets determined for Phase I	Targets achieved during phase I	Progress of work (Phase-I)	Progress of work (Phase-II)	Photograph (Before Work)	Daily Photo	Photo	Photo 2	Photo 3	Column 1
10	Pindwala Kalan	Dwarka	Mattala	South west	28° 33' 44.642" N 76° 57' 18.288" E	3.503	1200	449	0.15	16467	Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 100% Desilting- 100% Excavation- 100%	100%	The work for the cleaning and desilting of phase-1 is completed.	In Work for 2nd phase (Pitching , footpath repair,boundary wall repair, plaster, painting etc) will be done.						
11	Jhal Jhali	Dwarka	Mattala	South west	28° 32' 35.517" N 76° 54' 17.312" E	0.155	1380	690	0.23	3450	Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 80% Desilting- 10% Excavation- 50%	50%	The work for the cleaning and desilting of phase-1 is under progress and work will be completed by 15 /07/2026.	Work for 2nd phase (Pitching, footpath, Boundary wall etc) is under tendering process.						
12	Jhal Jhali	Dwarka	Mattala	South west	28° 33' 34.399" N 76° 54' 18.000" E	0.2675	958	958	0.32	4791	Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 60% Desilting- 10% Excavation- 50%	40%	The work for the cleaning and desilting of phase-1 is under progress and work will be completed by 15 /07/2026.	Work for 2nd phase (Pitching, footpath, Boundary wall etc) is under tendering process.						
13	Qajipur	Dwarka	Najafgarh	South west	28° 34' 27.058" N 76° 52' 51.968" E	1.23	1100	1100	0.36	32990	Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 60% Desilting- 10% Excavation- 50%	40%	The work for the cleaning and desilting of phase-1 is under progress and work will be completed by 15 /07/2026.	In Work for 2nd phase (Pitching , footpath repair,boundary wall repair, plaster, painting etc) will be done.						
14	Rewla Khan Pur	Dwarka	Mattala	South west	28° 33' 32.143" N 76° 58' 35.618" E	0.14	480	600	0.06	24000	Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 100% Desilting- 100% Excavation- 100%	100%	The work for the cleaning and desilting of phase-1 is completed .	In Work for 2nd phase (Pitching , footpath repair,B/wall repair, painting) will be done.						
15	Baprola	Dwarka	Mattala	West	28° 38' 59.131" N 77° 0' 36.547" E	0.1726	1380.8	120.82	0.1726	1726.2cum	Sh. Nishiklesh kumar Mob.801038677 94	15.07.2026	Cleaning (Removal of Water hyacinth) - 75%	75%	Phase-1 work is in progress and the work will be completed by 15-07-2026	Phase-2 work :- Further work not required as the existing water body is in natural form surrounded by the water.						
16	Kamrudin Nagar	Dwarka	Mundka	West	28.677536, 77.05303	0.843087	4046.4	2428	0.843087	4720.8cum	Sh. Nishiklesh kumar Mob.801038677 94	15.07.2026	Cleaning - 60% Desilting- 30%	45%	Phase-1 work is in progress and the work will be completed by 15-07-2026	Phase-2 work :- Estimate is under preparation and the timeline for completion of work is March 2027						
17	Mundka Khazra No. 178/1	Dwarka	Mundka	West	28.677914, 77.033145	0.2649.9	1061.6	796	0.2649	Dry	Sh. Nishiklesh kumar Mob.801038677 94	15.07.2026	Cleaning - 90% Excavation- 90%	90%	Phase-1 work is in progress and the work will be completed by 15-07-2026	Phase-2 work :- Estimate is under preparation and the timeline for completion of work is March 2027						
18	Balkarwala KH No. 83	Dwarka	Vikaspuri	West	28° 40' 1.7767" N 77° 1' 0.496" E	0.91758	7340	7340	0.91758	9175cum	Sh. Nishiklesh kumar Mob.801038677 94	15.07.2026	Cleaning - 100% Desilting- 100% Excavation- 100%	100%	Phase-1 work is completed.	Phase-2 work :- Estimate is under preparation and the timeline for completion of work is March 2027						
19	Balkarwala KH No. 82	Dwarka	Vikaspuri	West	28° 40' 6.6897" N 77° 1' 3.3377" E	0.26835	2146	2146	0.26835	2683cum	Sh. Nishiklesh kumar Mob.801038677 94	15.07.2026	Cleaning - 80% Desilting- 70%	75%	Phase-1 work is in progress and the work will be completed by 15-07-2026	Phase-2 work :- Estimate is under preparation and the timeline for completion of work is March 2027						


Progress Report of Jal Sanchay Abhiyan upto 07.07.2026

S.No	Name of Water Body	Zone	Assembly Constituency	District	GEO Coordinates	Total Area of water body (ha.)	Volume excavated in this phase (Length x	Increase in water storage capacity in	Area cleaned in this phase (in Ha.)	Volume of Water Storage (CUM)	Nodal Officer/(Name & Contact)	Date of completion for Phase I	Targets determined for Phase I	Targets achieved during phase I	Progress of work (Phase-I)	Progress of work (Phase-II)	Photograph (Before Work)	Daily Photo	Photo	Photo 2	Photo 3	Column 1
20	Hastal Kh. No. 55/16 & 55/17	Dwarka	Vikaspuri	West	28.03085, 77.055411	1.9264	960	1250	0.42	1250cum	Sh. Nishiklesh kumar Mob.801038677 94	15.07.2026	Cleaning - 90% Excavation- 90%	90%	Phase-1 work is in progress and the work will be completed by 15-07-2026	Phase-2 work :- Estimate is under preparation and the timeline for completion of work is March 2027						
21	Baprola(23/17,23/14,23/15,29/4)	Dwarka	Matsala	West	28.640826, 77.01049	0.6547	4190.4	1800	0.654	4601.8	Sh. Nishiklesh kumar Mob.801038677 94	15.07.2026	Cleaning - 80% Desilting- 20%	50%	Phase-1 work is in progress and the work will be completed by 15-07-2026	Phase-2 work :- Estimate is under preparation and the timeline for completion of work is March 2027						
22	Deendrapur(338)	Dwarka	NAJAFGARH	West	28° 35' 27.391" N 76° 59' 58.254" E	0.4465	3572	2200	0.4465	Dry	Sh. Nishiklesh kumar Mob.801038677 94	15.07.2026	Cleaning - 80% Excavation- 50%	50%	Phase-1 work is in progress and the work will be completed by 15-07-2026	Phase-2 work :- Estimate is under preparation and the timeline for completion of work is March 2027						
23	Rajpur Khurd Kh. No 38	South	AC-46 (Chatterpur)	South East	28° 29' 34.929" N 77° 11' 28.355" E	0.957	1040	900	0.216	750 CUM	Sh. Sachin kumar(EE)/SM D-5 95552 12312	15.07.2026	Cleaning - 100% Excavation- 100%	100%	Phase 1 completed.	Work for phase 2 Awarded on 25.06.2026 & started at site. Likely to be completed upto 31.08.2026						
24	Maidangarhi Kh. No. 55/42	South	AC-46 (Chatterpur)	South	28° 29' 38.649" N 77° 12' 13.597" E	4.388	6000	2000	0.59	3250CUM	Sh. Sachin kumar(EE)/SM D-5 95552 12312	15.07.2026	Cleaning - 100% Excavation- 100%	100%	Phase 1 completed.	Work for phase 2 Awarded on 25.06.2026 & started at site. Likely to be completed upto 31.08.2026						
25	KishanGarh Kh. No. 1166 (1-16) 1167(3-30) 1168(12-0), 109(21-03), 1219(4-19)	South	AC-45 (Mehrauli)	South	28° 31' 7.2977" N 77° 10' 9.8697" E	5.84	4240	2500	0.53	3120 CUM	Sh. Sachin kumar(EE)/SM D-5 95552 12312	15.07.2026	Cleaning - 100% Excavation- 100%	100%	Phase 1 completed.	Work for phase 2 Awarded on 25.06.2026 & started at site. Likely to be completed upto 31.08.2026						
26	Sanjay Lake, MayurVihar	Hort.	Triokpur	East	28° 36' 52.234" N 77° 18' 7.147" E	21.04	0	0	21.04	700000 Cum approx.	Sh. Saurabh Mishra E/(NCD-2 7054520525	30.08.2026	Cleaning - 100% Drainling- 100%	100%	Phase 1 is under progress and will be completed by 30-08-2026.	work is under progress for phase-II						
27	Rangpuri 660(12-12)	South	AC-36 (Bijwasan)	New Delhi	28° 32' 2.833" N 77° 7' 9.941" E	1.621	4240	1000	0.8	7900 cum	Sh. Deepak Bhatt(EE) SPD-1 98994 62529	15.07.2026	Cleaning - 100% Excavation- 100%	100%	Phase-1 work is completed	Phase-2 work :- Estimate is under preparation and the timeline for completion of work is 31.12.2026						
28	Kapashera Kh no. 664/1	South	AC-36 (Bijwasan)	South West	28° 31' 37.540" N 77° 4' 57.766" E	0.97	2000	800	0.3	3000 cum	Sh. Deepak Bhatt(EE) SPD-1 98994 62529	15.07.2026	Cleaning - 80% Excavation- 50%	50%	Phase-1 work is in progress and the work will be completed by 15-07-2026	Phase-2 work :- Estimate is under preparation and the timeline for completion of work is 31.12.2026						
29	Mahipal pur I/90 Kh no. 1030	South	AC-36 (Bijwasan)	New Delhi	28° 33' 4.538" N 77° 7' 35.799" E	0.615	800	1000	0.15	1500 cum	Sh. Deepak Bhatt(EE) SPD-1 98994 62529	30.08.2026	Cleaning - 60% Excavation- 50%	40%	Phase-1 work is in progress and the work will be completed by 15-08-2026	Phase-2 work :- Estimate is under preparation and the timeline for completion of work is 31.12.2026						

Progress Report of Jal Sanchay Abhiyan upto 07.07.2026

S.No	Name of Water Body	Zone	Assembly Constituency	District	GEO Coordinates	Total Area of water body (ha.)	Volume excavated in this phase (Length x	Increase in water storage capacity in	Area cleaned in this phase (in Ha.)	Volume of Water Storage (CU/M)	Nodal Officer(Name & Contact)	Date of completion for Phase I	Targets determined for Phase I	Targets achieved during phase I	Progress of work (Phase-I)	Progress of work (Phase-II)	Photograph (Before Work)	Daily Photo	Photo	Photo 2	Photo 3	Column 1
30	Rajpatri kh no. 41	South	AC-45 (Mehrauli)	New Delhi	28° 31' 37.707" N 77° 5' 44.267" E	0.267	720	1500	0.15	1500 cum	Sh. Deepak Bhatt[EE] SPD-1 98994 62529	30.08.2026	Cleaning - 60% Excavation- 50%	40%	Phase-1 work is in progress and the work will be completed by 15-08-2026	Phase-2 work : Estimate is under preparation and the timeline for completion of work is 31.12.2026						
31	Rajpatri kh no. 848	South	AC-45 (Mehrauli)	New Delhi	28° 30' 20.326" N 77° 5' 24.834" E	0.147	480	200	0.12	900 cum	Sh. Deepak Bhatt[EE] SPD-1 98994 62529	30.08.2026	Cleaning - 60% Excavation- 50%	40%	Phase-1 work is in progress and the work will be completed by 15-08-2026	Phase-2 work : Estimate is under preparation and the timeline for completion of work is 31.12.2026						
32	Rajpatri kh no. 695	South	AC-45 (Mehrauli)	New Delhi	28° 30' 29.365" N 77° 5' 57.913" E	0.686	1680	3000	0.42	4000 cum	Sh. Deepak Bhatt[EE] SPD-1 98994 62529	30.08.2026	Cleaning - 100% Excavation- 100%	100%	Phase-1 work completed	Phase-2 work : Estimate is under preparation and the timeline for completion of work is 31.12.2026						
33	Madangir Kh. No. 191-Min	South	AC-50 (Ambedkar Nagar)	South	28° 31' 33.129" N 77° 13' 57.496" E	2.561	400	100	0.15	800 cum	Sh. Deepak Bhatt[EE] SPD-1 98994 62529	15.07.2026	Cleaning - 80% Excavation- 50%	70%	Phase-1 work is in progress and the work will be completed by 15-07-2026	Phase-2 work : Estimate is under preparation and the timeline for completion of work is 31.12.2026						
34	Ghitorni 437(17-19)	South	AC-46 (Chatterpur)	New Delhi	28° 29' 38.206" N 77° 8' 24.707" E	2.39	7280	3000	0.65	15000 cum	Sh. Deepak Bhatt[EE] SPD-1 98994 62529	15.07.2026	Cleaning - 80% Desilting- 50% Excavation- 50%	80%	Phase-1 work is in progress and the work will be completed by 15-07-2026	Phase-2 work : Estimate is under preparation and the timeline for completion of work is 31.12.2026						
35	Rangpuri 105(6-9)	South	AC-36 (Bijwasan)	New Delhi	28° 32' 33.086" N 77° 7' 9.653" E	0.923	2560	1000	0.5	4500 cum	Sh. Deepak Bhatt[EE] SPD-1 98994 62529	15.07.2026	Cleaning - 80% Excavation- 50%	70%	Phase-1 work is in progress and the work will be completed by 15-07-2026	Phase-2 work : Estimate is under preparation and the timeline for completion of work is 31.12.2026						
36	Kotla-wara Kh. No. 473, 474, 477, 478, 479, 481	Rohini	BAWANA	Outer North	28° 48' 23.769" N 76° 58' 39.120" E	2.55	0	0	0.1	33412	Sh-Vijay Sukanya EE/RMD-8 Contact No-921320066 7	15.07.2026	Cleaning - 30% Desilting- 30%	30%	Phase-1 work has been started by the agency for cleaning and desilting of the water body and the work will be completed by 15-07-2026	Phase-2 work shall be taken up after completion of Phase-1 and the same will be completed by 31.12.26.						
37	Sultanpur Dabas Kh. No. 35/37	Rohini	BAWANA	Outer North	28° 41' 36.953" N 77° 4' 23.334" E	0.957	4800	450	0.3	12762	Sh-Vijay Sukanya EE/RMD-8 Contact No-921320066 7	15.06.2026	Cleaning - 100% Excavation- 100%	100%	Phase-1 work has already been completed	Phase-2 civil repair work has been started and the same will be completed by 15.10.26.						
38	Rani Khura Kh. No. 74/2	Rohini	Mundka	Outer North	28° 42' 36.7" N 77° 1' 08" E	1.51	0	0	0.7	12532	Sh. Mohit Panahri EE/RMD-3 9971154443	15.06.2026	Cleaning - 100% Desilting- 100%	100%	Phase-1 completed	Phase-II shall be completed by 15.07.2026						

S.No	Name of Water Body	Zone	Assembly Constituency	District	GEO Coordinates	Total Area of water body (ha.)	Volume excavated in this phase (Length x	Increase in water storage capacity in	Area cleaned in this phase (in Ha.)	Volume of Water Storage (CU/M)	Nodal Officer(Name & Contact)	Date of completion for Phase I	Targets determined for Phase I	Targets achieved during phase I	Progress of work (Phase-I)	Progress of work (Phase-II)	Photograph (Before Work)	Daily Photo	Photo	Photo 2	Photo 3	Column 1				
39	Rani Khara Kh. No. 9/23 and 9/17		Rohini	Mundka	Outer North	28°42' 33.7" N 77° 1' 18" E	0.524	0	0	0.33	3120	Sh. Mohit Panahr EE/RPD-3 9971154443	15.06.2026	Cleaning - 100% Desilting - 100%	100%	Phase-I completed	Phase-II completed									
40	Madanpur Dabas Kh No. 76		Rohini	Mundka	Outer North	28°42' 48.854" N 77° 1' 26.833" E	1.35	4000	1000	1.35		Sh. Amit Kumar, EE/RMD-2 Contact No. 83.78791202	15.06.2026	Cleaning - 100% Desilting - 100% Excavation - 100%	100%	For Phase-I Cleaning of weeds, scrubs vegetation, Preparation of slope, jungle cleaning and desilting of water body is completed.	For Phase-II :- repair of footpath, boundary wall and side slopes is under progress.									
41	Nangal Thakran Kh. No. 92 min		Rohini	BAWANA	Outer North	28°47'44.4"N 77°00'43.0"E	1.62	0	50	0.15	11478	Sh Vijay Sukerija EE/RMD-8 Contact No-9213200667	15.07.2026	Cleaning - 30% Desilting - 30%	30%	Phase-1 work has been started by the agency for cleaning and desilting of the water body and the work will be completed by 15-07-2026	phase-2 work shall be taken up after completion of Phase 1 and the same will be completed by 31.12.26.									
42	Nangal Thakran Kh. No. 87		Rohini	BAWANA	Outer North	28°47'54.57"N 77°00'32.6"E	0.788	0	0	0.078	5271	Sh Vijay Sukerija EE/RMD-8 Contact No-9213200667	15.07.2026	Cleaning - 30%	30%	Phase-1 work will be completed by 15-07-2026	phase-2 work shall be taken up after completion of Phase 1									
43	Chandpur Kh. No. 32/10		Rohini	BAWANA	Outer North	28.7542475 77.0066607	0.43	0	0	0.12	21,695.00	Sh Vijay Sukerija EE/RMD-8 Contact No-9213200667	15.07.2026	Cleaning - 30% Desilting - 30%	30%	Phase-1 work has been started by the agency for cleaning and desilting of the water body and the work will be completed by 15-07-2026	phase-2 work shall be taken up after completion of Phase 1 and the same will be completed by 30.10.26.									
44	Budhanpur Mazra Kh. No. 36/7, 36/8		Rohini	BAWANA	Outer North	28° 45' 16.689" N 77° 0' 17.295" E	1.76	0	0	0.17	10566	Sh Vijay Sukerija EE/RMD-8 Contact No-9213200667	15.07.2026	Cleaning - 30% Desilting - 30%	30%	Phase-1 work will be completed by 15-07-2026	phase-2 work shall be taken up after completion of Phase 1 and the same will be completed by 30.10.26.									
45	Jatkhore Kh. No. 35/25 min		Rohini	BAWANA	Outer North	28.7838424 76.9759313	0.74	0	0	0.074	11597	Sh Vijay Sukerija EE/RMD-8 Contact No-9213200667	15.07.2026	Cleaning - 30% Desilting - 30%	30%	Phase-1 work will be completed by 15-07-2026	phase-2 work shall be taken up after completion of Phase 1 and the same will be completed by 30.11.26.									
46	Budhanpur Mazra Kharsa No 36/10/75		Rohini	BAWANA	Outer North	28° 45' 15.687" N 77° 0' 13.133" E	0.25	1680	500	0.025	2800	Sh Vijay Sukerija EE/RMD-8 Contact No-9213200667	15.07.2026	Cleaning - 30% Excavation 10%	30%	Phase-1 work will be completed by 15-07-2026	phase-2 work shall be taken up after completion of Phase 1									
47	Bawana Kharsa No 108/25		Rohini	BAWANA	Outer North	28°47'55.8"N 77°03'39.8"E	0.405	600	200	0.04	1000	Sh Vijay Sukerija EE/RMD-8 Contact No-9213200667	15.07.2026	Cleaning - 30% Excavation 10%	30%	Phase-1 work will be completed by 15-07-2026	phase-2 work shall be taken up after completion of Phase 1									


S.No	Name of Water Body	Zone	Assembly Constituency	District	GEO Coordinates	Total Area of water body (ha.)	Volume excavated in this phase (Length x	Increase in water storage capacity in	Area cleaned in this phase (in Ha.)	Volume of Water Storage (CU/M)	Nodal Officer(Name & Contact)	Date of completion for Phase I	Targets determined for Phase I	Targets achieved during phase I	Progress of work (Phase-I)	Progress of work (Phase-II)	Photograph (Before Work)	Daily Photo	Photo	Photo 2	Photo 3	Column 1
48	Katewara Kh no B24	Rohini	BAWANA	Outer North	28°47'59.4"N 76°58'56.7"E	0.594	0	0	0.59	7870	Sh Vijay Sukeriyia EE/RMD-8 Contact No-9213200667	15.07.2026	Cleaning - 30%	30%	Phase -1 work will be completed by 15-07-2026	phase -2 work shall be taken up after completion of Phase 1						
49	Garhi Randhala	Rohini	MUNDKA	North-west	28° 43' 47.263" N 76° 58' 05.439" E	1.228	2052	500	0.12	12450	Sh. Mohit Panzahr EE/RPD-3 9971154443	15.07.2026	Cleaning - 100% Desilting- 100% Excavation- 100%	100%	The works under Phase-I is completed	phase-II the tender is in progress with a target date of 31.12.2026						
																						
50	Garhi Randhala	Rohini	MUNDKA	North-west	28° 43' 53.666" N 76° 58' 37.293" E	0.556	996	300	0.01		Sh. Mohit Panzahr EE/RPD-3 9971154443	15.07.2026	Cleaning - 100% Desilting- 100% Excavation- 100%	100%	The works under Phase-I is completed.	phase-II the tender is in progress with a target date of 31.12.2026						
51	Sawda	Rohini	MUNDKA	North-west	28° 42' 35" N 76° 58' 09" E	3.112	3120	1000	0.3	2000	Sh. Mohit Panzahr EE/RPD-3 9971154443	15.07.2026	Cleaning - 80% Desilting- 10% Excavation- 50%	50%	Work is under progress. For Phase-I Cleaning of weeds, scrubs vegetation, Preparation of slope, jungle cleaning and desilting of water body will be completed by 15.07.2026.	Phase II of the work will be completed by 30.10.2026						
52	Nithari	Rohini	Kirari	North-west	28° 42' 28.799" N 77° 3' 23.569" E	1.431	0	0	1.431		Sh. Amit Kumar EE/RMD-2 Contact No. 8178791202	15.07.2026	Cleaning - 70% Desilting- 40%	50%	Work is under progress. For Phase-I Cleaning of weeds, scrubs vegetation, Preparation of slope, jungle cleaning and desilting of water body will be completed by 15.07.2026.	Phase-II work awarded to agency and will be completed by 15.09.2026						
53	Bankner	NARELA	Narela	OUTER NORTH	28.849096, 77.074904	1.97	6304	4728	1.576	18912000	SH GAURAV MEENA (9310334108)	15.06.2026	Cleaning - 100% Desilting- 100% Excavation- 100%	100%	Phase-I is completed.	Phase II (slope pitching and fencing etc.) works are under progress.						
54	Bankner	NARELA	Narela	OUTER NORTH	28.849612, 77.076243	1.97	6304	4728	1.576	18912000	SH GAURAV MEENA (9310334108)	15.06.2026	Cleaning - 100% Desilting- 100% Excavation- 100%	100%	Phase-I is completed.	Phase II (slope pitching and fencing etc.) works are under progress.						
55	mamoorpur	NARELA	Narela	OUTER NORTH	28.857236, 77.094096	0.37	1776	888	0.296	5328000	SH GAURAV MEENA (9310334108)	15.06.2026	Cleaning - 100% Excavation- 100%	100%	Phase-I is completed.	Phase II (slope pitching and fencing etc.) works are under progress.						
56	Tikri khurd	NARELA	Narela	OUTER NORTH	28.834406, 77.136010	0.55	2640	1320	0.44	7920000	SH GAURAV MEENA (9310334108)	15.07.2026	Cleaning - 100% Desilting- 100% Excavation- 100%	100%	Phase-I is completed.	Phase II (slope pitching and fencing etc.) works are under progress.						

S.No	Name of Water Body	Zone	Assembly Constituency	District	GEO Coordinates	Total Area of water body (ha.)	Volume excavated in this phase (Length x	Increase in water storage capacity in	Area cleaned in this phase (in Ha.)	Volume of Water Storage (CU/M)	Nodal Officer(Name & Contact)	Date of completion for Phase I	Targets determined for Phase I	Targets achieved during phase I	Progress of work (Phase-I)	Progress of work (Phase-II)	Photograph (Before Work)	Daily Photo	Photo	Photo 2	Photo 3	Column 1
57	Tikri khurd	NARELA	Narela	OUTER NORTH	28.829594, 77.125183	1.337	8556.8	3208.8	1.0696	25670400	SH GAURAV MEENA (9310334108)	15.07.2026	Cleaning - 100% Desilting- 100% Excavation- 100%	100%	Phase-I is completed.	Phase II (slope pitching and fencing etc.) works are under progress.						
58	Lam Pur	NARELA	Narela	OUTER NORTH	28.857697 , 77.067816	0.74	4736	1776	0.592	14208000	SH GAURAV MEENA (9310334108)	15.07.2026	Cleaning - 100% Excavation- 100%	100%	Phase-I is completed.	Phase II (slope pitching and fencing etc.) works are under progress.						
59	Akbarpur majra	North	Narela	North West	28° 50' 5.642" N 77° 10' 54.491" E	0.81	0	0	0.08	24300	Sh. Deepak Kumar Sinha(EE) (8882059444)	15.07.2026	Cleaning - 60% Desilting- 50%	50%	The work for Phase-1 has been started from 20.06.2026	The work of phase 2 will be started 01.08.2026						
60	Alipur	North	Narela	North	28° 47' 58.800" N 77° 8' 10.109" E	2.54	0	0	0.25	76200	Sh. Deepak Kumar Sinha(EE) (8882059444)	30.08.2026	Cleaning - 0% Desilting- 0%	-	The phase 1 will start from 30.06.2026	Phase 2 will start from 01.08.2026						
61	Bakhtawar Pur	North	Narela	North	28° 48' 57.310" N 77° 10' 18.145" E	1.21	0	0	1	36300	Sh. Deepak Kumar Sinha(EE) (8882059444)	30.08.2026	Cleaning - 100%	100%	The work of Phase-1 is completed	The work of phase 2 will start from 15.07.2026.						
62	Bakhtawar Pur	North	Narela	North	28° 49' 17.989" N 77° 10' 21.163" E	1.35	0	0	0.13	40500	Sh. Deepak Kumar Sinha(EE) (8882059444)	30.08.2026	Cleaning - 0% Desilting- 0%	-	The work for Phase-1 shall be started from 30.06.2026	phase 2 will be started from 01/09/2026.						
63	Budhpur biazpur	North	Burari	North	28° 48' 54.837" N 77° 8' 11.037" E	1.097	0	0	0.109	32910	Sh. Deepak Kumar Sinha(EE) (8882059444)	30.08.2026	Cleaning - 10%	10%	The work for Phase-1 shall be started from 20.06.2026 and	the work of phase 2 will be started 15.08.2026						
64	Hiranki	North	Narela	North	28° 48' 3.000" N 77° 10' 52.633" E	1.62	0	0	0.162	48600	Sh. Deepak Kumar Sinha(EE) (8882059444)	30.08.2026	Cleaning - 10%	10%	The work for Phase-1 shall be started from 20.06.2026	the work ofphase 2 will be started from 15.08.2026.						
65	Hiranki	North	Narela	North	28° 48' 25.143" N 77° 10' 34.449" E	1.43	0	0	1.4	42900	Sh. Deepak Kumar Sinha(EE) (8882059444)	30.08.2026	Cleaning - 100%	100%	The work of Phase-1 has been completed	phase 2 will start from 30.06.2026						

Progress Report of Jal Sanchay Abhiyan upto 07.07.2026

S.No	Name of Water Body	Zone	Assembly Constituency	District	GEO Coordinates	Total Area of water body (ha.)	Volume excavated in this phase (Length x	Increase in water storage capacity in	Area cleaned in this phase (in Ha.)	Volume of Water Storage (CU/M)	Nodal Officer(Name & Contact)	Date of completion for Phase I	Targets determined for Phase I	Targets achieved during phase I	Progress of work (Phase-I)	Progress of work (Phase-II)	Photograph (Before Work)	Daily Photo	Photo	Photo 2	Photo 3	Column 1
66	Ibrahimpur	North	Burari	North	28° 46' 26.171" N 77° 10' 37.198" E	0.65	0	0	0.065	19500	Sh. Deepak Kumar Sinha(EE) (8882059444)	30.08.2026	Cleaning - 0% Desilting- 0%	-	The work for Phase-1 shall be started from 30.06.2026	phase 2 will start from 01/09/2026.						
67	Khera kalan	North	Narela	North	28°46'11"N 77°07'11"E	3.638	0	0	0.363	109140	Sh. Deepak Kumar Sinha(EE) (8882059444)	30.08.2026	Cleaning - 0% Desilting- 0%	-	The work for Phase-1 shall be started from 30.06.2026	phase 2 will start from 01/09/2026.						
68	Nangli puna	North	Burari	North West	28.771724 77.144367	0.416	0	0	0.043	12480	Sh. Deepak Kumar Sinha(EE) (8882059444)	30.08.2026	Cleaning - 0% Desilting- 0%	-	The work for Phase-1 shall be started from 30.06.2026	phase 2 will start from 01/08/2026.						
69	Samay pur F/90	North	Badli	Central	28° 44' 36.310" N 77° 8' 41.000" E	0.69	0	0	0.069	20700	Sh. Deepak Kumar Sinha(EE) (8882059444)	30.08.2026	Cleaning - 0% Desilting- 0%	-	The work for Phase-1 shall be started from 30.06.2026	phase 2 will start from 15/08/2026.						
70	Siraspur	North	Badli	Central	28°45'20.62"N 77° 7'53.59"E	1.591	0	0	0.7	47730	Sh. Deepak Kumar Sinha(EE) (8882059444)	30.08.2026	Cleaning - 100%	100%	The work for Phase-1 has been Completed	phase 2 will start from 01/09/2026.						
71	Tigi Pur	North	Narela	North	28° 49' 30.322" N 77° 11' 15.090" E	0.325	0	0	0.33	9750	Sh. Deepak Kumar Sinha(EE) (8882059444)	30.08.2026	Cleaning - 100%	100%	Work has been completed for Phase-1	Work has been completed for Phase-2.						
72	Sahipur	North	Shalimar Bagh	North	28.42.920"N 77.09.880"E	3.101	0	500	0.2	93030	Sh. Deepak Kumar Sinha(EE) (8882059444)	30.08.2026	Cleaning - 40% Desilting- 50%	40%	The work for Phase-1 has been started from 20.06.2026	Phase 2 will start from 15/08/2026.						
73	Burari (4) and Kamal pur majra burari	North	Burari	North	28° 45' 23.062" N 77° 11' 45.660" E	1.625	0	0	0.162	48750	Sh. Deepak Kumar Sinha(EE) (8882059444)	30.08.2026	Cleaning - 10% Desilting- 10%	10%	The work for Phase-1 has been started from 20.06.2026	phase 2 will start from 15/08/2026.						
74	Burari (4) and Kamal pur majra burari	North	Burari	North	28° 45' 5.798" N 77° 11' 32.948" E	3.093	0	0	0.309	92790	Sh. Deepak Kumar Sinha(EE) (8882059444)	30.08.2026	Cleaning - 0%	-	The work for Phase-1 shall be started from 30.06.2026.	phase 2 will start from 15/08/2026.						

Progress Report of Jal Sanchay Abhiyan upto 07.07.2026

S.No	Name of Water Body	Zone	Assembly Constituency	District	GEO Coordinates	Total Area of water body (ha.)	Volume excavated in this phase (Length x	Increase in water storage capacity in	Area cleaned in this phase (in Ha.)	Volume of Water Storage (CU/M)	Nodal Officer(Name & Contact)	Date of completion for Phase I	Targets determined for Phase I	Targets achieved during phase I	Progress of work (Phase-I)	Progress of work (Phase-II)	Photograph (Before Work)	Daily Photo	Photo	Photo 2	Photo 3	Column 1		
75	Burari (4) and Kamal pur majra burari	North	Burari	North	28° 45' 21.936" N 77° 11' 28.857" E	3.761	0	0	0.376	112830	Sh. Deepak Kumar Sinha(EE) (8882059444)	30.08.2026	Cleaning - 0%	-	The work for Phase 1 shall be started from 30.06.2026 and	phase 2 will start from 01/09/2026.								
76	Burari (4) and Kamal pur majra burari	North	Burari	Central	28° 45' 33.642" N 77° 11' 46.222" E	2.194	0	0	0.2194	65820	Sh. Deepak Kumar Sinha(EE) (8882059444)	30.08.2026	Cleaning - 0% Desilting- 0%	-	The work for Phase 1 shall be started from 30.06.2026	phase 2 will start from 01/09/2026.								
77	Bakhtawar Pur	North	Narela	North	28° 49' 17.021" N 77° 10' 28.759" E	2.59	0	0	2.5	77700	Sh. Deepak Kumar Sinha(EE) (8882059444)	30.08.2026	Cleaning - 100%	100%	The work for Phase-1 is completed	phase 2 will start from 15/08/2026.								
78	Shahbad Mohd.Pur F/63, (near railway fatah)	Hort.	BiJwasan	New Delhi	28° 33.374' N 77° 04.051' E	0.54	0	0	0.85	3000	Sh. Vishal Kumarwat EE/HCD-7 Mob-9759835794	30.08.2026	Cleaning - 100%	100%	Phase-1 work is completed	Phase-2 work :- Estimate is submitted & is under scrutiny. The timeline for completion of work is 31.12.2026								
79	Gurhipeeran F/89 @ Peergarhi (Park and Lake at District Park, Paschim Vihar)	Hort.	Nangloi Jat	West	28° 40' 19.386" N 77° 5' 43.872" E	1.47	0	0	1.47	14500	Sh. Rakesh Kumar EE/HCD-8 Mob-9958681549	30.08.2026	Cleaning - 100%	100%	General cleaning i.e. removal of plastic waste, rank vegetation of the lake has been done. Phase-1 work is completed.	Detailed estimate for Ph-II is being prepared. Estimate shall include repairing of exiting fencing, installation of spouts for collection of rainwater, repair of red sand stone pathway around lake, installation of Informatory boards & signage and other miscellaneous works.								
80	Madipur F/74 (Park and Lake at Bhagwati Talab, Madipur)	Hort.	Madipur	West	28° 40' 9.021" N 77° 7' 18.466" E	3.1	0	0	0.155	30000	Sh. Rakesh Kumar EE/HCD-8 Mob-9958681549	30.08.2026	Cleaning - 100%	100%	General cleaning i.e. removal of plastic waste is being done. Phase-1 work is completed, for the portion which is in dry condition. However majority of portion is water logged.	Detailed estimate for Ph-II is being prepared for repair of ghats, repair of fencing of lake, installation of Informatory/Cautionary Signages, CC ramp to be provided for gated service entry of JCB/Excavator and other miscellaneous works.								
81	Madipur F/75 (Park and Lake at Madipur Village)	Hort.	Madipur	West	28° 40' 10.814" N 77° 7' 21.134" E	0.829	0	0	0.58	8000	Sh. Rakesh Kumar EE/HCD-8 Mob-9958681549	30.08.2026	Cleaning - 100%	100%	General cleaning i.e. removal of plastic waste, rank vegetation of the lake has been done. Phase-1 work is completed.	Detailed estimate for Ph-II is being prepared for repair of ghats, repair of fencing of lake, installation of Informatory/Cautionary Signages, CC ramp to be provided for gated service entry of JCB/Excavator and other miscellaneous works.								
82	Kilokari F/66	Hort.	Jangpura	South East	28°34'38.257"N 77°16'10.888"E	0.724	0	0	0.14	7200	Sh. Durga Prasad Chani EE/HCD-9 Mob-8800432562	30.08.2026	Cleaning - 10% Desilting- 10%	10%	The agency has mobilized the machinery at site and work started at site. Phase-I	Phase-II will be done in the same tender and Phase-I work will be completed by 30.08.2026								
83	Kalindi Aivali (ADI) Water body No-2, Village Kilokari, South East, Delhi	Hort.	Jangpura	South East	28.583274N 77.277932E	4.29	17160	5000	0.04	22394	Sh. Durga Prasad Chani EE/HCD-9 Mob-8800432562	30.08.2026	Cleaning - 0% Desilting- 0% Excavation-0%	-	cleaning work such as weeding out, removal of plastic waste will be started from 24.06.2026 and work will be completed in 30 days i.e 21.07.2026	Phase-II work such as fencing and already exist at waterbody. However few maintenance works is required such as repainting of signage boards and barbed wire fencing new the damaged portion. the same will be started after completion of phase-I								
84	Kalindi Aivali (ADI) Water body No-3, Village Kilokari, South East, Delhi	Hort.	Jangpura	South East	28.580406N 77.277932E	3.70	14800	4800	0.02	17021	Sh. Durga Prasad Chani EE/HCD-9 Mob-8800432562	30.08.2026	Cleaning - 0% Desilting- 0% Excavation-0%	-	Cleaning work such as weeding out, removal of plastic waste will be started from 24.06.2026 and work will be completed in 30 days i.e 21.07.2026.	Phase-II work such as fencing and already exist at waterbody. However few maintenance works is required such as repainting of signage boards and barbed wire fencing new the damaged portion. the same will be started after completion of phase-I								

Progress Report of Jal Sanchay Abhiyan upto 07.07.2026

S.No	Name of Water Body	Zone	Assembly Constituency	District	GEO Coordinates	Total Area of water body (ha.)	Volume excavated in this phase (Length x	Increase in water storage capacity in	Area cleaned in this phase (in Ha.)	Volume of Water Storage (CU/M)	Nodal Officer(Name & Contact)	Date of completion for Phase I	Targets determined for Phase I	Targets achieved during phase I	Progress of work (Phase-I)	Progress of work (Phase-II)	Photograph (Before Work)	Daily Photo	Photo	Photo 2	Photo 3	Column 1
85	Kalindi Aival (AOL) Water body No-4, Village Kiklari, South East, Delhi	Hort.	Jangpura	South East	28.5831384N 77.279191E	1.72	6880	2000	0.65	4014	Sh. Durga Prasad Chauri EE/HCD-9 Mob. 8800432562	30.08.2026	Cleaning - 0% Desilting - 0% Excavation 0%	-	cleaning work such as weeding out, removal of plastic waste will be started from 24.08.2026 and work will be completed in 30 days i.e 21.07.2026.	Phase-II work such as fencing and already exist at waterbody. However few maintenance works is required such as reassembling of rigge boards and barbed wire fencing new the damaged prtion. the same will be started after completion of phase-I						
86	Ghonda gujran khaddar	Hort.	Ghonda	North East	28° 41' 22.863" N 77° 15' 11.721" E	8.15	0	0	0.46		Sh. Sandeep Kushwaha EE/HCD-10 9868915016	30.08.2026	Cleaning - 100% Desilting - 100%	100%	Phase-1 work is completed.	Estimate has been put up for phase-2 and is under scrutiny. The work will be completed within 120 days after award of the work (before 31.03.2027)						
87	Usmanpur F/89	Hort.	Ghonda	North East	28°42'16.40" N 77°13'17.30" E	3	0	0	0.24		Sh. Sandeep Kushwaha EE/HCD-10 9868915016	30.08.2026	Cleaning - 100%	100%	Phase-1 work is completed.	Estimate has been put up for phase-2 and is under scrutiny. The work will be completed within 120 days after award of the work (before 31.03.2027)						
88	K.N. ridge (Khujliwal) (Serpentine Lake)	Hort.	Timarpur	North	28° 40' 57" N 77° 15' 04" E	1	0	0	0.2		Sh. Sandeep Kushwaha EE/HCD-10 9868915016	30.08.2026	Cleaning - 100% Desilting - 100%	100%	Phase-1work is completed.	Estimate has been put up for phase-2 and is under scrutiny. The work will be completed within 120 days after award of the work (before 10.03.2027)						
89	Jharoda Majra, Burari.	Hort.	Burari	North East	28° 44' 02.6" N 77° 13' 01.2" E	20.8	0	0	0.93		Sh. Sandeep Kushwaha EE/HCD-10 9868915016	30.08.2026	Cleaning - 100%	100%	Phase-1 work is completed.	The work will be completed within 45 days after award of the work (before 31.08.2026)						
90	Todapur (802/800)	Hort.	Rajinder Nagar	New Delhi	28°37.334'N, 77°08.572'E	1.087	0	0	0.1087	8000	Sh. Rakesh Kumar EE/HCD-8 Mob-99586815 49	30.08.2026	Cleaning - 10%	10%	Phase-1 work will be completed by 15-08-2026 further	Phase-2 estimate is under progress and work shall be taken up after completion of Phase 1 likely to be completed before 31.12.2026.						
91	Todapur (803/801)	Hort.	Rajinder Nagar	New Delhi	28°37.695'N, 77°09.946'E	0.441	0	0	0.044	3000	Sh. Rakesh Kumar EE/HCD-8 Mob-99586815 49	30.08.2026	Cleaning - 10%	10%	Phase-1 work will be completed by 15-08-2026	Phase-2 estimate is under progress and work shall be taken up after completion of Phase 1 likely to be completed before 31.12.2026.						
92	Todapur (804/802)	Hort.	Rajinder Nagar	New Delhi	28°37.812'N, 77°10.055'E	0.193	0	0	0.0193	1200	Sh. Rakesh Kumar EE/HCD-8 Mob-99586815 49	30.08.2026	Cleaning - 40%	40%	Phase-1 work will be completed by 15-08-2026	Phase-2 estimate is under progress and work shall be taken up after completion of Phase 1 likely to be completed before 31.12.2026.						

S.No	Name of Water Body	Zone	Assembly Constituency	District	GEO Coordinates	Total Area of water body (ha.)	Volume excavated in this phase (Length x	Increase in water storage capacity in	Area cleaned in this phase (in Ha.)	Volume of Water Storage (CU/M)	Nodal Officer(Name & Contact)	Date of completion for Phase I	Targets determined for Phase I	Targets achieved during phase I	Progress of work (Phase-I)	Progress of work (Phase-II)	Photograph (Before Work)	Daily Photo	Photo	Photo 2	Photo 3	Column 1
93	Tihar Lake	Hort.	Hari Nagar	West	28° 37' 52.537" N 77° 6' 39.312" E	3.24	0	0	0.324	30000	Sh. Rakesh Kumar EE/HCD-8 Mob-99586815 49	30.08.2026	Cleaning - 100%	100%	Cleaning of lake is under progress.(Plastic waste has been removed, vegetation is being cleared). Phase-I work completed, for the portion which is in dry condition. However majority of portion is water logged.	Detailed estimate for Ph-II is being prepared. Estimate shall include repairing of existing fencing, installation of spouts for collection of rainwater, repair of red sand stone pathway around lake, installation of informational boards & signage and other miscellaneous works.						
94	District Park, Harsh Vihar, Pitampura	Hort.	Shakur Basti	North West	28.69170° N 77.133380° E	1.45	0	350 (Approx. capacity increased due to cleaning)	1.4	16800	Sh. Duni Ram Meena EE/HCD-5 Mob-70427374 70	30.08.2026	Cleaning - 100%	100%	Works under phase I completed.	The estimate for Phase II works, comprising repair of fencing around the lake, repair of the existing stone pitching and laying of pipelines for channelizing water from the catchment areas into the lake, has been tendered. The financial bid has been opened. Works under Phase II will be completed by 31 Dec 2026						
95	District Park at Sector-20, Rohini (Phase-3)	Hort.	Bawana	North West	28°42'23.12" N, 77°4'17.49" E	0.327	0	0	0.4		Sh. Manoj Kumar Mishra EE/HCD-6 8800355584	30.08.2026	Cleaning - 100%	100%	Works under Phase- 1 completed	In i/o phase-II it is submitted that necessary infrastructure is available at the except treated water for which necessary coordination is being done with DIB, target date 31.05.2027.						
96	NHP No. 3 at Sector 23, Rohini (heel Wala Park)	Hort.	Bawana	North West	28°43'26.02" N, 77°4'53.02" E	0.04	0	0	0.1		Sh. Manoj Kumar Mishra EE/HCD-6 8800355584	30.08.2026	Cleaning - 100%	100%	Works under Phase- 1 completed.	In i/o phase-II it is submitted that necessary infrastructure is available at site.						
97	Rithala I/89 (Park and Water Body at Rithala, Sector-5, Rohini)	Hort.	Rithala	North West	28° 42' 57.067" N 77° 6' 6.136" E	1.444	0	0	1.5		Sh. Manoj Kumar Mishra EE/HCD-6 8800355584	30.08.2026	Cleaning - 100%	100%	Works under phase I completed.	Works under Phase II will be completed by 31 Dec 2026 except installation of new STP which will be completed by 31.05.2027.						
98	Subhash camp Badarpur	Hort.	Badarpur	South East	28° 30' 366"N 77° 18.080"E	0.849	0	0	0.084		Sh. Saurabh Mishra EE/HCD-2 7054520525	30.08.2026	Cleaning - 100%	100%	Restoration of the boundary wall has been completed. All works proposed under Phase-I have been completed. The waterbody has been properly developed and rejuvenated. No desilting is required at present, as the waterbody is in satisfactory condition.	The civil work proposed under Phase-II have been completed. However, the waterbody is in dry condition.						
99	Smriti Van Narela	Hort.	Narela assembly	North	28°50'51.47"N 77°06'18.87"E	2.63	0	300 (Approx. capacity increased due to cleaning)	2.67	26700	Sh. Duni Ram Meena EE/HCD-5 Mob-70427374 70	30.08.2026	Cleaning - 100%	100%	Works under phase I completed	The estimate for Phase-II works, comprising installation of fencing around the lake and laying of pipelines for channelizing water from the catchment areas into the lake, has been submitted for approval and sanction. Works under Phase II will be completed by 31 March 2027.						
100	Aazha Kurgj-II II (Distt. Park, Kalkaji VI park around Kalkaji Temple) Garhi (harita mara I/66	Hort.	Kalkaji	South East	28°33'07.77"N 77°15'14.9"E	1.01	418.06	200.67	0.14	30300	Sh.Ashutosh Upadhyay EE/HCD-3 9315869127	30.08.2026	Cleaning - 100% Excavation - 100%	100%	Surface excavation, dredging dressing and cleaning of weeds and jungle have been completed.	The preliminary estimate for Phase II has been submitted for sanction of Administrative Approval and Expenditure sanction (A/A & E/S) by the competent authority. The work shall be completed within 180 days from the date of award of the work. Accordingly the tentative date of completion of the work envisaged under Phase II is 30.04.2027.						

Progress Report of Jal Sanchay Abhiyan upto 07.07.2026																						
S.No	Name of Water Body	Zone	Assembly Constituency	District	GEO Coordinates	Total Area of water body (ha.)	Volume excavated in this phase (Length x	Increase in water storage capacity in	Area cleaned in this phase (in Ha.)	Volume of Water Storage (CU/M)	Nodal Officer(Name & Contact)	Date of completion for Phase I	Targets determined for Phase I	Targets achieved during phase I	Progress of work (Phase-I)	Progress of work (Phase-II)	Photograph (Before Work)	Daily Photo	Photo	Photo 2	Photo 3	Column 1
101	Bhalawa Jahangirpuri, Behind Sanjay Enclave	Hort.	Badli Assembly	North West	28.7351°N 77.1608°E	2.162	0	450 (Approx. capacity increased due to cleaning)	2.37	23700	Sh. Duni Ram Meena E/NCDS-5 Mob :7042737470	30.08.2026	Cleaning - 100%	100%	Works under phase I completed	The estimate for Phase-II works, comprising repair of fencing around the lake and laying of pipelines for channelizing water from the catchment areas into the lake, was tendered & financial bid opened. Works under Phase II will be completed by 31 Mar 2027. Perennial water supply for maintaining the water level in the lake is proposed to be provided by the Delhi Jal Board (DJB). Letters have already been written to DJB in this regard (under 200 parks). Target date 31.05.2027.						