

Confidential

OFFICE OF THE EXECUTIVE ENGINEER
SOUTH WESTERN DIVISION NO.2
D.D.A., VASANT KUNJ, NEW DELHI-70

No.SWD-2/5(4)Misc./Conf./2010-11/ 99

Dated: 24.2.2011

The Secretary
C.R.B. Cell, DDA
1st Floor, Vikas Minar
New Delhi.

218
28-2-11

Sub: Confidential Performance report of contractor in respect of work;
"C/o Community Hall behind D-6, Vasant Kunj."

Kindly refer to on the above noted subject whereby performance report of the work executed by the agency – M/s. Bansal Construction Co., 44 Shanti Kunj, Church Road, Vasant Kunj, New Delhi-110070 has been asked on the prescribed proforma supplied by your office to the concerned agency. In this connection, performance report of the work executed by the agency under the jurisdiction of this office is being forwarded to you on the said proforma duly countersigned by the reporting officer.

Submitted for kind perusal and further necessary action at your end please.

Encl: As above
01 No. performance report


Executive Engineer
SWD-2, D.D.A.

**ANNEXURE VII
PERFORMANCE REPORT OF WORKS**

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period:
2. Name & Address of contractor: *Ramul Construction Co*
3. Class, Category and Enlistment No.: *Class I/DDA Fy(8) min Pr IV/1/seat/CRB*
4. Name & address of enlisting authority: *DDA 353 Dt- 1/7/08*
5. Name of Work: *Go Community Hall Behind D6 - Vasanthi*
6. Agreement No.: *30/22/ SMD 2/DDA/08-14*
7. Name & Address of Division:

Sl.	Item	
8.1	Estimated Cost/Tender amount	<i>Rs 11466129</i>
8.2	Stipulated date of Commencement & Completion	<i>7/3/10 to 6/8/10</i>
8.3	Percentage progress with date/actual date of completion	<i>Work in Progress</i>
8.4	Gross amount of final bill/work done	<i>Rs 1,50,17,216/-</i>
8.5	Amount of compensation levied, if any	
8.6	Amount of reduced rate items, if any	
8.7	Did the contractor go for arbitration?	
8.8	If yes, total amount claimed and amount awarded	

[Signature]
Signature of the contractor

PART II

(To be filled by the department)

- 9.0 Certified that details given by the contractor in Part-I have been verified and found to be correct/have been corrected wherever necessary.
Delay is partly /not/ fully attributable to contractor.

.....
Signature of Divisional/Sub Divisional Engineer

- 10.0 Note : After submission of Annexure VII by contractor reporting officer shall write the Report and forward to Reviewing officer within 7 days. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period:

2. Name & Address of contractor:

M/s. Banxal Constr. Co.

3. Class, Category and Enlistment No.:

CLAM-I/DA

4. Name & address of enlisting authority:

5. Name of Work: Clo 2304 Mega Housing Project behind D-6 Vasant Kunj.

6. Agreement No.:

SH. Clo Community Hall behind D-6, Vasant Kunj.

7. Name & Address of Division:

301.EE/SWD 2/DA/09-10
SWD-2/DA, Nelson Mandela Road, Vasant Kunj.

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

नियंत्रण विभाग
दिल्ली विकास विभाग-2
नगर एवं ग्रामीण विकास

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

(E. A. B. TALLOO)
Superintending Engineer
Civil Circle 15, D.D.A.
Sarla Vihar New Delhi-44

ANNEXURE VII

Part - IV

[This part needs to be filled up when the cost of the Work is more than Rs. One Crore.]

(Serial 1 to 7 are repeat information for proper linkage)

1. Period:

2. Name & Address of contractor:

M/s. Bansal Constn. Co.

3. Class, Category and Enlistment No.:

Class-I DDA

4. Name & address of enlisting authority:

5. Name of Work :

SH, Clo 2304 Mega Housing Project behind D-6, Varant Kunj.

6. Agreement No. :

30/EE/SWD-2/DDA/09-10

7. Name & Address of Division:

SWD-2/DDA, Nelson Mandela Road, Varant Kunj.

13.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
13.2	Comments on capability of contractor	
13.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
13.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
13.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
13.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
13.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

Countersigning Officer (Designation and Address)

Chief Engineer (Planning) / DDA
Shadhin Chok, Delhi

217
28-2-11

Confidential

OFFICE OF THE EXECUTIVE ENGINEER
SOUTH WESTERN DIVISION NO.4
D.D.A., VASANT KUNJ, NEW DELHI-70

No.SWD-4

f5(569)SWD/09-10 348

Dated: 24/2/11

The Secretary
C.R.B. Cell, DDA
1st Floor, Vikas Minar
New Delhi.

Sub: Confidential Performance report of contractor in respect of work;
"Upgradation of 476 houses by providing wardrobes, kitchen cabinet, cylindrical lock, mirror, curtain rod and wired glass etc., Group-II, D-6, Vasant Kunj."

Kindly refer to on the above noted subject whereby performance report of the work executed by the agency – M/s. Bansal Construction Co., 44 Shanti Kunj, Church Road, Vasant Kunj, New Delhi-110070 has been asked on the prescribed proforma supplied by your office to the concerned agency. In this connection, performance report of the work executed by the agency under the jurisdiction of this office is being forwarded to you on the said proforma duly countersigned by the reporting officer.

Submitted for kind perusal and further necessary action at your end please.

Encl: As above
01 No. performance report

Akr
24/2/11
Executive Engineer
SWD-4, D.D.A.

ANNEXURE VII
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (P&M).

1. Serial: _____
2. Name & Address of contractor: *Ram Construction Co*
3. Class, Category and Enlistment No.: *CRB/DOA 353 dt-11/7/08*
4. Name & address of enlisting authority: _____
5. Name of Work: *Upgradation of 476 houses by Provisional Ward Rds*
6. Agreement No.: *Kitchen Cabinet, Cylindrical Lock mirror Curtain Rod*
7. Name & Address of Division: *and Wared Ghan Etc Group II dt Vasantpur*
Agno 29/11/2004/DOA dt-10

Sl.	Item	
8.1	Estimated Cost/Tender amount	25774134/- 4 3 1267564/-
8.2	Stipulated date of Commencement & Completion	15/12/08 to 15/5/10
8.3	Percentage progress with date/actual date of completion	Work in progress 80%
8.4	Gross amount of final bill/work done	Rs - 21314040/-
8.5	Amount of compensation levied, if any	-
8.6	Amount of reduced rate items, if any	-
8.7	Did the contractor go for arbitration?	-
8.8	If yes, total amount claimed and amount awarded	-

Signature of the contractor

PART II

(To be filled by the department)

- 9.0 Certified that details given by the contractor in Part-I have been verified and found to be correct/have been corrected wherever necessary.
Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period:

2. Name & Address of contractor:

Bansal Construction Co

3. Class, Category and Enlistment No.:

CRB - 00A

4. Name & address of enlisting authority:

5. Name of Work:

Upgradation of 176 hours by providing larders

6. Agreement No.:

Kitchen cabinet

7. Name & Address of Division:

Afms 29/EE/SLD/00A-2009-10

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

Superintending Engineer

Civil Circle No. 15

Delhi Development Authority

ANNEXURE VII

Part - IV

[This part needs to be filled up when the cost of the Work
is more than Rs. One Crore.]
(Serial 1 to 7 are repeat information for proper linkage)

1. Period:
2. Name & Address of contractor: Ransel Construction Co
3. Class, Category and Enlistment No.: CRB/DDA/353/BI-117/08
4. Name & address of enlisting authority:
5. Name of Work: Upgradation of 476 houses By providing Wardrobe
6. Agreement No.: Kitchen Cabinet, Cylindrical Lock, Mirror -
7. Name & Address of Division: BL-II Group II
Agno 28/EE/SHD/002-2008-10

13.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
13.2	Comments on capability of contractor	
13.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
13.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
13.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
13.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
13.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

Anne
19/4/20
Countersigning Officer (Designation and Address)

EL R K AGRAWAL
Chief Engineer (Robust)/DDA
Madhuban Chowk, Delhi-11004