

CONFIDENTIAL

DELHI DEVELOPMENT AUTHORITY
Office of Chief Engineer(NZ)
18th Floor, Vikas Minar, I.P.Estate,
NEW DELHI: 110002

अध्यक्ष, संशोधन व विकास बोर्ड,

Secretary. (CRB)

प्राप्त संख्या: 2-6-3

By No

दिनांक: 10-3-11

No.F. 16(152)2010/SE(P)-III/NZ/ 138

Dated 10-3-11

To

The Secretary(CRB),
DDA, Vikas Minar,
NEW DELHI.

Sub;- Performance Report in respect of M/s. Brijesh Kumar & Associates.
N.O.W: C/o Master Plan Road in Narela Sub-city.
SH: C/o 40 M R/W road in Sector G-7 and G-8 at Narela Sub-city.
Agreement No.58/EE/ND.12/DDA/08-09.

The performance report has been submitted by the field staff in respect of the above mentioned work and the site has also been inspected by the SE(P)-III/North Zone. The undersigned also agrees with their report. The necessary report duly countersigned by the undersigned is enclosed herewith with the remarks that the quality of work is satisfactory and the agency is technically and financially sound.

This is for your kind information.



(Er.A.K.Nigah)
Chief Engineer(NZ)

Encl: As above.

DELHI DEVELOPMENT AUTHORITY
Office of S.E.(P)-III/NZ

C. E. (N.Z.)
(DDA)

Dr. No. 501

Date 10/2/11

No. 16(152)2010 S.E.(P)-III/112/77

Dt. 10-2-2011

To,

✓ The Chief Engineer, (N.Z.),
D.D.A., 18th Floor Vikas Minar
New Delhi.

Superintending Engineer

S.E./C.C-8 (Z)

Date 2/2/11 Dy. 11/2/11

Sub: : C/o Master plan road in Narela Sub-City.
SH : : C/o 40 M R/W road in Sec. G-7 & G-8 at Narela
Sub- City.
Agmt. No. : 58/EE/ND-12/DDA/08-09.
Est. Cost : Rs. 94619765/-,
Tendered Amt. : Rs. 101815535/-.
Stipulated date : 16.2.2009
of Start & Compl. : 15.2.2010
Actual dt. of compl. : 27.7.2010.
Agency : : M/s Brijesh Kumar & Associates.

The above mentioned work was visited on 9.2.2011 by the undersigned along with AE(QAC) in presence of EE/ND-12 and concerned AE / JE of N.D.-12. The report regarding performance of the work is given as under :

This road is situated in Sect. G-7 & G-8 perpendicular to Narela Bawana road which was constructed in one carriageway. The road has been constructed as per layout plan. It has been divided into three parts, central part is the smaller one which connect other two parts as shown in the layout plan. Proper line & level appears to be maintained in construction of road. The saucer drain has also been provided to drain storm water through pipes provided at certain interval. The camber of the road seems to be adequate. The width of the road was measured at two position which was found as 7.62 mtrs. and 7.63 mtrs. which is technically required and found in order, as 7.32 mtrs. (width of carriage)+0.30 mtrs. (width of saucer drain). The kerb stone have been provided on both the sides of road which were found properly laid and intact. There was no major defects noticed during the visit. The overall quality of the work is good and agency seems to be technically sound.

We may find
at back of
S.E.(P)-III
11/3
S.E./P-III/NZ

CE(NZ)
S.E.(P)-III/NZ

(Er. M.S. Nigam)

1. The original ref. was received S.E.(P)-III/NZ from S.E./CC-11 and was marked to S.E.(P)-III to direct.
2. 2nd check action is to be taken by S.E./CC-11.

Dated 31/1/10

DELHI DEVELOPMENT AUTHORITY
CIVIL CIRCLE:11: NORTH ZONE.

No. F.1(19)SE/CC-11/Vol.23/Confdl. / 156

Dated: 30/12/10

To:

The Chief Engineer(NZ),
DDA, 18th floor, Vikas Minar,
NEW DELHI

Sub: C/o Master Plan Road in Narela Sub city
 SH: C/o 40M R/W road in Sec.G-7 & G-8 at Narela sub city
 Agmt.No.58/EE/ND:12/DDA/08-09

Please find enclosed herewith the Confidential Report of Shri Brijesh Kumar & Associates duly reported and reviewed for further necessary action at your end please.

(Er.Umesh Kumar))
Supdtg.Engineer/CC-11

Encl:as stated above

Copy to EE/ND:12 for information

Supdtg.Engineer/CC-11

Sending to discuss

~~Sel~~ ~~Pitt~~

~~Bell~~

~~CE~~ ~~DII~~

~~G. K. Gupta~~ ARCA

~~ARCA~~

STI

Confdl

C. E. (N. Z.)
(DDA)
Dr. No. 5196
Dated. 31/12/10

DELHI DEVELOPMENT AUTHORITY
CIVIL CIRCLE:11: NORTH ZONE.


No. F.1(19)SE/CC-11/Vol.23/Confdl.

/1561

Dated: 30/12/10

To:

The Chief Engineer(NZ),
DDA, 18th floor, Vikas Minar,
NEW DELHI



Sub: C/o Master Plan Road in Narela Sub city
SHE: C/o 40M R/W road in Sec.G-7 & G-8 at Narela sub city
Agmt.No.58/EE/ND:12/DDA/08-09

Please find enclosed herewith the Confidential Report of Shri Brijesh Kumar & Associates duly reported and reviewed for further necessary action at your end please.

(Er.Umesh Kumar)
Supdtg.Engineer/CC-11

Encl:as stated above

Copy to EE/ND:12 for information

Supdtg.Engineer/CC-11

SE/ND:12 to discuss

~~SE/ND:12~~

~~CE/ND:12~~

~~Dr. R. K. Gupta~~


Dr. R. K. Gupta
for ...
discussing ...

CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -1. One copy to be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)


1. Period: 2008-2009
2. Name & Address of contractor: M/s Brijesh Kumar & Associates
94 Ram Vihar, I.P Extension, Delhi-110092
3. Class, Category and Enlistment No.: CLASS-I (Civil), F.4(8)/72/Misc./Pt.-IV/I/Secy./CRB/488 dt24-06-2004
4. Name & address of enlisting authority: DDA Contractor's Registration Board 1st floor Vikas Minar, Delhi
5. Name of work: C/o Master Plan Road in Narela Sub-City
SH:C/o 40M R/W Road in Sec. G-7 & G-8 at Narela Sub-City.
6. Name & Address of D.D.A. Division: Executive Engineer, N.D-12/Narela, DDA Office Complex, New Delhi

Sl	Item	
7.1	Agreement No.	58/E.E/ND-12/DDA/08-09
7.2	Estimated Cost/Tendered amount	94619765/- , 101815535/-
7.3	Stipulated date of Commencement & Completion	16/02/2009 – 15/02/2010
7.4	Percentage progress with date/actual date of Completion	27/07/2010
7.5	Gross amount of final bill/work done	10,05,78,956/-
7.6	Amount of compensation levied, if any	N/A
7.7	Amount of reduced rate items, if any	N/A
7.8	Did the contractor go for arbitration?	N/A
7.9	If Yes, total amount claimed and amount awarded	N/A


Signature of the contractor

PART II (To be filled by the department)

8.0 Certifies that details given by the contractors in Part – I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.


Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period: 2008-2009

2. Name & Address of contractor: M/s Brijesh Kumar & Associates

94 Ram Vihar, I.P Extension, Delhi-110092

3. Class, Category and Enlistment No.: CLASS-I (Civil), F.4(8)/72/Misc/Pt.-IV/I/Secy./CRB/488 dt24-06-2004

4. Name & Address of enlisting authority: DDA Contractor's Registration Board 1st floor Vikas Minar, Delhi

5. Name of Work: C/o Master Plan Road in Narela Sub-City

SH:C/o 40M R/W Road in Sec, G-7 & G-8 at Narela Sub-City.

6. Name & Address of D.D.A. Division: Executive Engineer, N.D-12/Narela, DDA Office Complex, New Delhi

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comment on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor
10.2.6	General Remarks*	Outstanding/Very good/Good/Satisfactory/Poor

Technically & financially sound.

Reporting Officer (Designation and Address)

अविशारी अभियन्ता

उत्तरी अंग्रेज-12

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comment on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

11.2.6 General Remark* Outstanding/Very good/Good/Satisfactory/Poor

The agency is technically and financially sound and able to mobilize the required man power in short time.

Reviewing Officer (Designation & Address)

Fr UMESH KUMAR

Suptg. Engineer

Civil Circle-II

Delhi Development Authority

9/5

EAL/PA
CE(NZ)

SE(110)/ND

(1) In case of enlistment- Work completed, in progress & secured during the
Last five years or

(2) In case of revalidation-List of works completed, in progress & secured
During last enlistment/revalidation period

[Add additional sheets, if necessary]

S.No.	Name of work & Agreement No.	Date of Start	Date of completion		Reason for delay & compensation levied, if any	Tendered Amount	Gross Amount of the completed work	Net amount received	Name, designation & complete address of the authority for whom the work was done
			Stipulated	Actual					
1.	C/o Master Plan Road in Narela Sub-City SH:C/o 40M R/W Road in Sec, G-7 & G-8 at Narela Sub-City. Agreement No. :58/EE/ND-12/DDA/08-09	16/02/2009	15/02/2010	27/07/2010	N/A	101815535/-	10,05,78,956/-	9,10,08,296/-	Executive Engineer, N.D-12/Narela, DDA Office Complex, New Delhi

Contractor's Signat

CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -1. One copy to be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period: 2008-2009

2. Name & Address of contractor: M/s Brijesh Kumar & Associates

94 Ram Vihar, I.P Extension, Delhi-110092

3. Class, Category and Enlistment No.: CLASS-I (Civil), F.4(8)/72/Misc./Pt.-IV/I/Secy./CRB/488 dt24-06-2004


4. Name & address of enlisting authority: DDA Contractor's Registration Board 1st floor Vikas Minar, Delhi

5. Name of work: C/o Master Plan Road in Narela Sub-City

SH:C/o 40M R/W Road in Sec, G-7 & G-8 at Narela Sub-City.


6. Name & Address of D.D.A. Division: Executive Engineer, N.D-12/Narela, DDA Office Complex, New Delhi

S ⁿ	Item	
7.1	Agreement No.	58/E.E/ND-12/DDA/08-09
7.2	Estimated Cost/Tendered amount	94619765/-, 101815535/-
7.3	Stipulated date of Commencement & Completion	16/02/2009 – 15/02/2010
7.4	Percentage progress with date/actual date of Completion	27/07/2010
7.5	Gross amount of final bill/work done	100578956/-
7.6	Amount of compensation levied, if any	N/A
7.7	Amount of reduced rate items, if any	N/A
7.8	Did the contractor go for arbitration?	N/A
7.9	If Yes, total amount claimed and amount awarded	N/A


Signature of the contractor

PART II (To be filled by the department)

8.0 Certifies that details given by the contractors in Part – I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.


Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period: 2008-2009

2. Name & Address of contractor: M/s Brijesh Kumar & Associates

94 Ram Vihar, I.P Extension, Delhi-110092

3. Class, Category and Enlistment No.: CLASS-I (Civil), F.4(8)/72/Misc/Pt.-IV/1/Secy./CRB/488 dt24-06-2004

4. Name & Address of enlisting authority: DDA Contractor's Registration Board 1st floor Vikas Minar, Delhi

5. Name of Work: C/o Master Plan Road in Narela Sub-City

SH: C/o 40M R/W Road in Sec, G-7 & G-8 at Narela Sub-City.

6. Name & Address of D.D.A. Division: Executive Engineer, N.D-12/Narela, DDA Office Complex, New Delhi

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comment on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor
10.2.6	General Remarks*	Outstanding/Very good/Good/Satisfactory/Poor

Technically & financially sound.

Reporting Officer (Designation and Address)

अधिनारी अधिनारी

उत्तर ११३.१२

दिल्ली विकास बोर्ड

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comment on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

11.2.6 General Remark* Outstanding/Very good/Good/Satisfactory/Poor

The agency is technically and financially sound and able to mobilize the T&P & man power in short time

Reviewing Officer (Designation & Address)

Dr. UMESH KUMAR

Supdy. Engineer

Civil Circle-I

Delhi Development Authority

CE (ND)

CONFIDENTIAL

**DELHI DEVELOPMENT AUTHORITY
OFFICE OF THE EXECUTIVE ENGINEER
SOUTH WESTERN DIVISION NO.7
CENTRAL NURSERY SECTOR-5 DWARKA NEW DELHI**

No.F67(1) SWD-7/A/DDA/2008-09/ 2162

Dt. 17/11/08


To

**The Secretary(C.R.B),
Delhi Development Authority,
1st Floor,Vikas Minar,
New Delhi-110002.**

Sub:Enlistment of Renewal of contractor in Class-I(Civil)in D.D.A.

With reference to your office letter No.F4(8)80/03/2004/
I(B&R)Secy/608 dated 6.10.08 on the subject cited above. Please
find enclosed herewith the performance report in r/o Sh.Brijesh
Kumar,94,Ram Vihar,New Delhi duly filled in prescribed proforma.
This is for your kind information pl.

Encl:As above.


Executive Engineer,
S.W.D-7,D.D.A.

DELHI DEVELOPMENT AUTHORITY
SOUTH WESTERN DIVISION NO.7

ENLISTMENT RENEWAL OF CONTRACTOR IN CLASS-I (Civil) in D.D.A in r/o
Sh. Brijesh Kumar, 94, Ram Vihar, Delhi-92.

Sl.No.	Name of work with Agmt.No.	Gross amount.	<u>D.O.S</u> <u>As per Agmt.</u> As per actual	<u>D.O.C</u> <u>As per Agmt.</u> As per Actual.	Quality of work.	Whether E.O.T granted with or without levy.	Remarks

1.	D/O 1769.88 Hact.of land at Pappan Kalan(Dwarka)project Ph.I. SH:C/O Model Plaza in Sector-22 (Model Sector)Dwarka,Ph.I. 20/EE/SWD-7/A/DDA/2004-05.	Rs.3,03,97,462/-	<u>18.12.2004</u>	<u>27.12.2005</u> 09.7.2007	Good	E.O.T granted without levy of compensation.	Technically & financially Sound.

92
[Signature]
SE/CC-2/DDA

[Signature]
Executive Engineer,
S.W.D-7, D.D.A.