## DELHI DEVELOPMENT AUTHORITY SOUTH WESTERN DIVISION NO. 5

## CONFIDENTIAL REPORT OF THE WORKS EXECUTED BY M/s. Varshney Construction Co.

S.No.	Name of work with Agreement No.	Gross Amt./ Tendered Amt.	D.O.S Stipulated Actual	D.O.C. Stipulated Actual	Quality of work	Whether EOT granted with or Without levy.	Remarks
1.	M/o Various green area under SEZ. SH:- C/o boundary wall at M/o Aff. M.P. Green area at Kalkaji (Dhobi Ghat) from Gas Gadwon to police check post at Kalkaji. Agreement No.53/EE/SWD-5/DDA/04-05	Rs.6,96,830/- Rs.6,60,606/-	17.12.2004 17.12.2004	14.2.2005 12.5.2005	Satisfactory	Competent Authority  EOT not required.	
		Rs.3,87,107/-	23,2,2007	9.4.2007			
2.	-do- SH:- Premix carpating of cycle track at J.P. City Forest Loop No.II & III Agreement No.41/EE/SWD-5/DDA/06-07	Rs.4,30,977/-	23.2.2007	7.4.2007	Satisfactory		

Executive Engineer SWD-5/DDA

CONFIDENTIAL

## OFFICE OF THE EXECUTIVE ENGINEER SWD-5 : DDA : SARITA VIHÁR : NEW DELHI

No: SWD-5/27(3)A/Cs /2006-07/DDA/ 427

Dated: 26/4/2008

To

The Secretary (CRB)
DDA, Ist floor, Vikas Sadan, Mines
New Delhi.

Sub:- Enlistment/ Renewal of contractor in Class-V (B&R) in DDA.

Please refer to your office letter dated 18.3.2008 on the subject cited. The confidential report in the prescribed proforma for the works executed by M/s. Varshney Construction Co. in this division, is being enclosed herewith for favour of further necessary action at their end.

Encl: As above.

Executive Engineer SWD-5/DDA

DEERS)

In Bourn