

ANNEXURE VII - Page 1
CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period: 2009-10
2. Name & Address of contractor: H.M. Construction, 1575 Main Kanyasulk Road, Preeti Kalyan, Delhi
3. Class, Category and Enlistment No.: IV, BBR (Civil) F4(8) 72 min / 1450 / 10 Sec (RS) 1874
4. Name & address of enlisting authority: Secy. CRB DDA Vihar Mahal, Delhi.
5. Name of Work N/W Mlowanias colony, Rohini 2nd
6. Name & Address of D.D.A. Division: 1754 Oct into 877 Dues in Sec-16 (Close to RT in Wt II & IV) EE R.D. 12 DDA Office, Madhya Bharat, Chandigarh

Sl.	Item	
7.1	Agreement No.	<u>2/EE/RD-12/DDA 2008-10</u>
7.2	Estimated Cost/Tendered amount	<u>Rs 759184 / 14709240</u>
7.3	Stipulated date of Commencement & Completion	<u>9/4/9 / 8/1/9</u>
7.4	Percentage progress with date/actual date of completion	<u>27-06-09</u>
7.5	Gross amount of final bill/work done	<u>Rs 1099565=39</u>
7.6	Amount of compensation levied, if any	<u>-</u>
7.7	Amount of reduced rate items, if any	<u>-</u>
7.8	Did the contractor go for arbitration ?	<u>-</u>
7.9	If yes, total amount claimed and amount awarded	<u>-</u>

Hani Mahan
 Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

3/11/10
 Signature of Divisional/Sub Divisional Engineer
Assistant Engineer-I
R.D. 12 D.D.A.

9.0 Note : This performance report, duly completed by EE/AE Handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period: 2009-10
2. Name & Address of contractor: H.M. Construction, 1575 Main Kanyasala Road Pitha Kalyan Delhi - 86
3. Class, Category and Enlistment No.: II, BDR (Civil) F4(6)72/mic/PE/1445/CRB/874
4. Name & address of enlisting authority: Secy. CRB DDA Vikas Nigam Delhi.
5. Name of Work: N.W. - No various colonies in Relia 3a
6. Name & Address of D.D.A. Division: EE RPD-12 DDA PHE Madhyan Chak Delhi

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks*

outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

Assistant Engineer-1

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks*

outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor
12.2.6	General Remarks*	Outstanding/Very good/Good/Satisfactory/Poor

Counter Signing Officer (Designation & Address)

09/XI/2010

*General remarks may include excessive cutting /over writing in tenders, unsubstantiated allegations, misbehavior, theft of Govt. material, responsiveness, litigative mindedness, conduct etc.

ANNEXURE VII - Page 1 **CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)**

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period: 2009-10
2. Name & Address of contractor: H.M. Constructions, 1575 Main Katrajwala Road Patli Kadar Deek-81
3. Class, Category and Enlistment No.: III, B&R (Civil) FCU 872/2/10/P/W/1/KR/CRB/874
4. Name & address of enlisting authority: Secy. CR BDA Vihar Nihar Delhi
5. Name of Work: Sh. Repair of damaged 4th - mto various colonies in Rohini Zone
6. Name & Address of D.D.A. Division: EE R.D. 12 broken beglun water station tank for dist/alt / Ren in dist/alt in sec 26 Ren OR

Sl.	Item	
7.1	Agreement No.	11/EE/RDP-12/DDA 2009-10
7.2	Estimated Cost/Tendered amount	Rs 867638 / Rs 8,10,560
7.3	Stipulated date of Commencement & Completion	07/05/09 / 06/07/09
7.4	Percentage progress with date/actual date of completion	24-07-09
7.5	Gross amount of final bill/work done	Rs 1221995=49
7.6	Amount of compensation levied, if any	—
7.7	Amount of reduced rate items, if any	—
7.8	Did the contractor go for arbitration ?	—
7.9	If yes, total amount claimed and amount awarded	—

Signature of the contractor
Hani Mahan

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/~~have been corrected~~ wherever necessary. Delay is partly / not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer-1
3/17/10
R.P.D. 12 D.D.A.

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period: 2009-10
2. Name & Address of contractor: H.M. Construction
3. Class, Category and Enlistment No.: IV, B&R (Civil)
4. Name & address of enlisting authority: Sec. CRB DDA Vihar Minar Delhi P41872 mbl PTD 10
5. Name of Work: NW: - M/o various colonies in Rohini zone Secy/CRB/874
6. Name & Address of D.D.A. Division: Sh. Director of drainage / Greater Delhi Water Storage tank for addl/rental for
analysis of NSVOS in 877 Dda in sec-26 (Clockwise)
EE RPD-12 DDA office Madhya Pradesh

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks*

Outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

Assistant Engineer-I Assistant Engineer-I

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks*

Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

4/12/10

59

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor
12.2.6	General Remarks*	Outstanding/Very good/Good/Satisfactory/Poor

Counter Signing Officer (Designation

& Address)

09/XII/2010

*General remarks may include excessive cutting /over writing in tenders, unsubstantiated allegations, misbehavior, theft of Govt. material, responsiveness, litigative mindedness, conduct etc.