DELHI DEVELOPMENT AUTHORITY EASTERN DIVISION-2

No. PA | EE | ED-2 | DDA | 2009 | 1702 Dated: 26 | 9 | 09

To

The Secretary (CRB), Delhi Development Authority, First Floor, Vikas Minar, New Delhi-110002

श्रीचव; ठेके ार पंची Secretary. (CRB) मांच्यों संस्थी.....

Sub: Inspection of works executed by M/s N.K.G Enterprises who has applied for enlistment as class-IV (Civil) in DDA.

Ref: F.4(8)71/10/2009/IV/civil/Secy./680 Dated 23-09-09

Kindly refer to your above mentioned letter vide which I have been appointed to inspect the following works executed by M/s N.K.G Enterprises.

S.No.	Name of work	Executed Under
1.	Imp. of road by R.M.C. from H.No. 68 to 52 in pocket-C -1 in Mayur Vihar ph III Ac-38, Shah South. Agmt. No.: 2008-2009/54 dt. 06-08-08	EE/MCD (pr) Shahdara South E-1/12, Krishna nagar Delhi-51
2.	Imp. of road by R.M.C. from H.No.104 to 136 in pocket-A -3 in Mayur Vihar ph III Ac-38, Shah South. Agmt. No.: 2008-2009/55 dt. 06-08-08	DO
3.	Const. of 24 class room & Toilet block at MCD Primary school A- block, Dilshad Garden Shah (N) Agmt. No.: 2008-2009/75 dt. 10-10-08	EE/MCD (Pr.) Shah (North) N-1 Block-5, Geeta Colony, Delhi – 31

The above works has been inspected by the undersigned and is found satisfactory. This is for your information please.

Son Hari Mohan

Hou'

28.09.09

Executive Engineer ED-2/DDA

MUNICIPAL CORPORATION OF DELHI OFFICE OF THE EXECUTIVE ENGINEER (PR) SHAHDARA SOUTH ZONE

E-1/12, Krishna Nagar, Delhi-110051

No. EE(Pr)Shah S./2009-10/D/647

Dated:- 11 9 09

May please refer to your letter No. F.4(8)71/10/2009/IV/(Civil) Secretary/651 dt. 09.09.09 vide which a confidential record of the work "Imp. Of road by RMC from H.No 104 to 136 in Pkt.-A -3 in Mayur Vihar Ph-III, AC-38 Shah South" in the request to Performance Performa is demanded.

In this regard report of the work is as under.

M/s N.K.G. ENTERJOWN

SI. No	Name of work with agreement No.	Contractual Amount	Gross Amount as per actual	D.O.S As per agreement As per actual	D.O.C As per agreement As per actual	Quality of work	Whether EOT granted with or	Re mar ks
	Imp. Of road by RMC from H.No 104 to 136 in Pkt A -3 in Mayur Vihar Ph-III, AC- 38 Shah South Agmt No.2008- 09/55 dt. 06.08.08	Rs. 6,58,000/-	Rs. 6,52,364/-	14.08.08 18.08.08	13.10.08 26.09.08	Very good	without levy	-

Thanks

Copy to:-

1. CRB (Secretary) Civil.

HR Hon' Muhan, JETCRB

MUNICIPAL CORPORATION OF DELHI OFFICE OF THE EXECUTIVE ENGINEER (PR) SHAHDARA SOUTH ZONE

E-1/12, Krishna Nagar, Delhi-110051

No. EE(Pr)Shah S./2009-10/D/ 646

Dated:- 11/9/09

May please refer to your letter No. F.4(8)71/10/2009/IV/(Civil) Secretary/652 dt. 09.09.09 vide which a confidential record of the work "Imp. Of road by RMC from H.No 68 to 52 in Pkt.-C -1 in Mayur Vihar Ph-III, AC-38 Shah South" in the request to Performance Performa is demanded.

In this regard report of the work is as under.

MI N.K.G. ENTerpus

SI. No	Name of work with agreement No.	Contractual Amount	Gross Amount as per actual	D.O.S As per agreement As per actual	D.O.C As per agreement As per actual	Quality of work	Whether EOT granted with or without	Re mar ks
1	Imp. Of road by RMC from H.No 68 to 52 in PktC - 1 in Mayur Vihar Ph-III, AC-38 Shah South. Agmt No.2008- 09/54 dt. 06.08,08	Rs. 6,56,000/-	Rs. 6,50,767/-	14.08.08 18.08.08	13.10.08 26.09.08	Very	No	-

Thanks

Copy to:-

1. CRB (Secretary) Civil.

EE (Pr) Shah South

Me Cares

MR HOT MUNON, DETCRB

Pox 19121

MUNICIPAL CORPORATION OF DELHI OFFICE OF THE EXECUTIVE ENGINEER

EE (Pr) Shah (North) N-1 Block-5 Geeta Colony Delhi-31 Secretary. (CRB) miss and Sepon

क्षा केरन केरन केरन

Dated: 14-09-09

No. EE(Pr)Shah N-1./2009-10/D/ 605

May please refer to your letter No. F.4(8)71/10/2009/IV/(Civil) Secretary/650 dt. 09.09.09 vide which a confidential record of the work "Const. of 24 class rooms and Toilet Biock at MC Pry School A-Block Dilshad Garden Shan (N) SH: U/G Tank and Toilet Block" in the request to Performance Performa is demanded.

In this regard report of the work is as under.

Agency: - M/s N.K.G Enterprises

SI. No	Name of work with agreement No.	Contractual Amount	Gross Amount as per actual	D.O.S As per agreement As per actual	D.O.C As per agreement As per actual	Quality of work	Whether EOT granted with or without levy	Re mar ks
1	Const. of 24 class rooms and Toilet Block at MC Pry School A-Block Dilshad Garden Shah (N) SH: U/G Tank and Toilet Block . Agmt No.2008- 09/75 dt. 10 19.08	Rs. 7,04,642/-	Rs. 6,74,404/-	03.10.08 06.10.08	02.01.09 30.12.08	Good	No	0= 1

COPALO:-CRB (Secretary) Civil. 2. Office Copy

Municipal Corporation of Delia 5, Block Geeta Colony 10 consuduo Shehdara (North)

Executive Engineer Pr. (Shah-North)

EXACUTIVE ENGINEER PL

EE (Pr) \$hah (North) N-1

MRHON HURAN, JECRB