OFFICE OF THE EXECUTIVE ENGINEER EASTERN DIVISION NO-9/DDA SEED BED PARK SHAKARPUR DELHI-92

No. F.7 (Misc.) /EE/ED-9/DDA / 1377

Dated : 16 &

To.

The Secretary C.R.B./ DDA Ist Floor Vikas Minar, New Delhi. श्राचन; हरूशर वजी वांच, Secretary (CRB) वारती संस्वा

Sub:-Confidential performance report of contractor M/s. Prakasho & Co. B- 48, Street No- 5 Kanti Nagar Exten. Delhi- 110051.

Sir,

As required by your good self, the performance report of the two works follows :-

- 1. M/o various scheme under TYA. SH:- Repair of road in patches of main road in front of Chitra Vihar Amount :- Rs. 4,59,401.00
- 2. M/o various colonies in TYA. SH:- Imp. Of entrance near Modern slaughter house Gazipur i/c repair of boundary wall at I.F.C. Gazipur Pkt.-B.

Amount :- Rs. 7,43,826.00

The same has been forwarded to you for further necessary action and duly reviewed by reviewing office (Executive Engineer /Eastern Division No-S/DDA) under confidential envelope.

ecutive Engineer

She vigues Al. TE.

Inne Plant

I some

ANNEXUPT VII- Page -I

CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table –I. One copy be submitted to EE/AE and other, containing acl nowledgement of receipt and seal of Division / Sub Division office, be submitted to enlisting authority)

Period
 Name & Address of Contractor
 5 (Five) Years
 M/S. Prakasho & Co.

3. Class, category and Enlistment No. : B-48, Street No.-5 Kanti Nagar

4. Name & address of enlisting authority. Exten Delhi-110051.

Secretary (CRB)/DDA

5. Name of work : M/o various scheme in T.Y.A.

SH : Repair of road in patches of main

road in front of Chitra Vihar

society up to P.S.K. at Community Centre L.N.D.C.

6. Name & Address of D.D.A. Division. : EE/ED-9/DDA

SI.	Item	
7.1	Agreement No.	24/EE/ED-9/2007-08
7.2	Estimate Cost / Tendered amount	Rs. 1,87,625/=/Rs. 3,55,348/-
7.3	Stipulated date of Commencement & Completion	30.11.2007 & 15.12.2007
7.4	Percentage progress with date/ actual date of completion	89.39% above
7.5	Gross amount of final bill/ work done	Rs. 4,59,401/=
7.6	Amount of compensation levied, if any	NA
7.7	Amount of reduced rate items, if any	NA
7.8	Dis the contractor go for arbitration	NA.
7.9	If yes, total amount claimed and amount awarded	NA NA

Signature of the Contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in part-I have been verified and found to be correct/ have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

Sub Divisional Engineer

9.0 Note: This performance report, duly completed by EE/AE handing the agreement, should be forwarded to reporting officer of corresponding class of enlistment. The Counter signing officer, after the report is duly completed, will forwarded the report to enlisting authority within two weeks of its receipt from the contractor.

Class	NS OF Its receipt from the contractor.
Reporting Officer	Can dible
Reviewing Officer	E.E./ED-9
Counter Signing Officer	E.E.JED-4
	F EVED-0

EXECUTIVE ENGINEER

EASTERN DIVISION NOT 9

DOA SHAKARPUR DELHI-92

88

CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table –I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division / Sub Division office, be submitted to enlisting authority)

1. Period 5 (Five) Years

Name & Address of Contractor 2. M/S. Prakasho & Co.

3. Class, category and Enlistment No. B-48, Street No.-5 Kanti Nagar

Exten Delhi-110051.

4. Name & address of enlisting authority. Secretary (CRB)/DDA *

M/o various colonies in T.Y.A. 5. Name of work SH Imp.of entrance near Modern

slaughter house Gazipur i/c repair

of boundary wall at I.F.C. Gazipur

Pkt.-B

Name & Address of D.D.A. Division. EE/ED-9/DDA 6.

Sl.	Item	1
7.1	Agreement No.	63/EE/ED-9/2000-09
7.2	Estimate Cost / Tendered amount	Rs. 1,80,191/=/Rs. 2,38,578/-
7.3	Stipulated date of Commencement & Completion	6.2.2007 & 6.3.2007
7.4	Percentage progress with date/ actual date of completion	32.40% above
7.5	Gross amount of final bill/ work done	Rs. 7,43,826/=
7.6	Amount of compensation levied, if any	NA
7.7	Amount of reduced rate items, if any	NA
7.8	Dis the contractor go for arbitration	NA
7.9	If yes, total amount claimed and amount awarded	NA

Signature of the Contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in part-I have been verified and found to be correct/ have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

Sub Divisional Engineer

9.0 Note: This performance report, duly completed by EE/AE handing the agreement, should be forwarded to reporting officer of corresponding class of enlistment. The Counter signing officer, after the report is duly completed, will forwarded the report to enlisting authority within two weeks of its receipt from the contractor

Class	V
Reporting Officer	Con 1619
Reviewing Officer	E.E./ED-9
Counter Signing Officer	J. Call

EXECUTIVE ENGINEER ASTERN DIVISION NO. 9 this is for I no works own in isometime?

Annexure VII Page 2

Part -III (Serial 1 to 6 are repeat information for proper linkage)

1.

2.

Five years Period Smt. Prakash wati, B-48, Street Name & Address of Contractor

No.-5 Kanti Nagar Exten Delhi-

110051.

F.4 (8)68/74/2005/V (B & R) Secy. Class, category and Enlistment No. 3.

Secretary (CRB)/DDA Name & address of enlisting authority.

Mentioned in Annexure-VII page-I 4. Name of work 5.

EE/ED-9/DDA Name & Address of D.D.A. Division. 6.

X		11 Gond
10.1	Quality of work	4. EK
10.2	Comments on capability of contractor	Cond
10.2.1.	Technical proficiency	Grod
10.2.2	Financial Soundness	423
10.2.3	Mobilizations of T & P	Vo
10.2.4	Mobilizations of man power	Grad
10.2.5	General behavior	(abable workman shul
10.2.6	General Remarks	Capacita Contract space

देंस बण्ड-3 पूर्वी बण्ड-8 Reporting officer (Assistant Engineer W/ED-9)

		V. G1661
11.1	Quality of work	the capable
11.2	Comments on capability of contractor	
11.2.1.	Technical proficiency	V. Coord
11.2.2	Financial Soundness	V. Cord
11.2.3	Mobilizations of T & P	765
11.2.4	Mobilizations of man power	V. Good
11.2.5	General behavior	V V
11.2.6	General Remarks	Capable

Reviewing officer (Executive Engineer/ED-9)

EXECUTIVE ENGINEER. EASTERN DIVISION NO. 9 ODA SHAKARPUR, DELHI-92