ाचव: ठक १५ वडी दोवी. ाचकारु (CRB)

Confidential

(88)

No. S.

WESTERN DIVISION No. 12: D. D. A.

1849 (Man) EE (MD-13) DDA) 1849

Dated: - 14 1.09

To

The Secretary (G.R.B.), Contractors Registration Board, Ist Floor, D.D.A., Vikas Minar, ITO, New Delhi.

Sub:

Inspection report of the work of M/s Prithvi Infradecelopers Pvt. Ltd. (Class-V) Civil.

Ref:

F.4((8)68/18/2208/V/Civil/Secy./774 dt.18.12.08.

The undersigned has inspected the work of M/s Prithvi Infradevelopers Pvt. Ltd. executed at the site of Sector-51 Mayfield Garden Gurgaon, Haryana. The work of the sewer line was executed under the Mayfield Project. The work was inspected on 13.1.09 in the presence of Sh. Kulbir Singh, AE/WD-12 and the representative of the company Sh. N.K. Pathak, Sr. Manager. It has been observed that the work is found satisfactory. This information is submitted for further necessary action at your end please.

(Er. M.S. Hasan) Executive Engineer/WD-12 D.D.A.

Copy to:-

The Asstt. Engineer-IV/WD-12/BDA for information.

MBH 6 19/1


EE/WD-12/DDA.



60

The Secretary (C.R.B.), Contractors Registration Board, Ist Floor, D.D.A., Vikas Minar, I.T.O. New Delhi-110002

Dear Sir,



Sub: Enlistment of Contractor in Class V (Civil) in DDA

This refers to your letter No.F-4(8) 68/18/2008 /V/Civil/Secy/495 dated 28.8.08 addressed to "The Authorised Signatory, Mayfield Gardens, Gurgaon", requiring us to send you a confidential report of the works executed by M/s.Prithvi Infradevelopers Pvt.Ltd. in the requisite format.

As desired, please find below the information and report:

S/No. Name of work With Agmt.No.	Gross Amt.	D.O.S. As per Agmt. As per actual	D.O.C. As per Agmt. As per actual	Quality of Work	EOT granted	EM
1. Sewer line vide Contract Letter Dt.2 nd Feb.'08		Immediate 10.2.2008 and	Immediate 08.03.2008		No	Reco- mmended

Thanking you,

Yours faithfully,

For MAYFIELD PROJECTS

AUTHORISED SIGNATORY

18/11/18

Mary Mary

MAYFIELD PROJECTS