

No.F.2(26)EE/ND-5/DDA/237

Dt. 19/5/11

To,

The Secretary (C.R.B.),  
D.D.A., Vikas Minar, I.P. Estate,  
NEW DELHI-110002.

Ref. F.4(8)68/55/2005/V(B&R)Secy/356 dt.25.4.11.

- (2) Sub: M/o parks plantation, truck & other equipment for Hort. wing.  
SH: Repair of existing boundary wall along Reddl. area repair of parking boundary wall at NHP between D-Block Sharda Niketan.  
Agmt. No.37/EE/ND-5/DDA/2008-09.
- Sub: D/o Land LSC Sainik Vihar, Pitampura.  
SH: C/o parking & S.W. Drain.  
Agmt. No.64/EE/ND-5/DDA09-10.
- (1) Sub: M/o parks plantation, truck & other equipment for Hort. wing.  
SH: Raising of boundary wall and filling of good earth at park of Suvidha Kunj, Pitampura.  
Agmt. No.24/EE/ND-5/DDA/2009-10.

--- --

With reference to the above mentioned works, it is confirmed that the performance report of the work on Annexure-7 has been issued by this office.

Encl. Annexure-7 attached.

*Shah*  
19/5/11  
EXECUTIVE ENGINEER  
NORTHERN DIVISION-5  
D.D.A.

*AS/CRB B*  
*24/5*

*Shri. Vigneshwar*

*for u. a. Mass*

*25/5/11*

CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period: 2009-10
2. Name & Address of contractor: M/s S.S. Saini, G-9/413 Brij Puri, Mayapuri, New Delhi
3. Class, Category and Enlistment No.: Class II
4. Name & address of enlisting authority: C&S CRB, DDA
5. Name of Work: M/o Park Plantation Truck & other equipment for hort wing. SH. Raising of boundary wall & filling of road at Park of Surinder Kalyan P. Road
6. Name & Address of D.D.A. Division: EE/NDS/11/DA/Lawrence Road

Sl.	Item	
7.1	Agreement No.	24/GEINDS/DDA/2009-10
7.2	Estimated Cost/Tendered amount	394534.00/278971.00
7.3	Stipulated date of Commencement & Completion	23.09/6-10-09
7.4	Percentage progress with date/actual date of completion	4-11-09
7.5	Gross amount of final bill/work done	315610.00
7.6	Amount of compensation levied, if any	-
7.7	Amount of reduced rate items, if any	-
7.8	Did the contractor go for arbitration?	No
7.9	If yes, total amount claimed and amount awarded	No

*(Signature)*  
Assistant Engineer - III

Signature of Divisional Engineer or

D.D.A., New Delhi

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE, pending the agreement, should be forwarded to reporting officer of corresponding class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	EE	AE	AE	AE	AE
Reviewing Officer	SE	CE	CE	CE	CE
Counter Signing Officer	CE	CE	CE	CE	CE



(46)

## ANNEXURE VII Page 2

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period: 2009-10  
 2. Name & Address of contractor: M/S S.S. Saini, C-9/113 Brij Puri, Wazirabad Road, Delhi  
 3. Class, Category and Enlistment No.: Class V  
 4. Name & address of enlisting authority: C.R.P. PDA  
 5. Name of Work: Mo Park, plantation truck & other equipment for Hort Wing. SH: Raising of boundary wall & filling of good earth at back of Swidhakurj Plaza  
 6. Name & Address of D.D.A. Division: EET NDS / DDA Lawrence Road.

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks\*

outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

Northern Division-5

D.D.A., New Delhi

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks\*

outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation &amp; Address)

बाधशासी अभियन्ता  
 उत्तरी खण्ड-5  
 दिल्ली विकास प्राधिकरण  
 मंगल परम दिल्ली-35

45

**ANNEXURE VII - Page 1**  
**CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)**

**Part I** (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period: 2008-2009
2. Name & Address of contractor: M/s S.S. Saini, C-91/113, Brij Puri, Wazirpur Road, Delhi
3. Class, Category and Enlistment No.: Class V
4. Name & address of enlisting authority: C.R.B. DDA
5. Name of Work M/b Park, Plantation, truck & other equipment for hort. mg. St. Raising of
6. Name & Address of D.D.A. Division: existing boundary wall along Road Area between Parking  
EE/ND5/DDA/Lawrence Road, Delhi boundary wall at HRP between D Block & Sharda Niketan

Sl.	Item	
7.1	Agreement No.	<u>37/EE/ND5/DDA/2008-09</u>
7.2	Estimated Cost/Tendered amount	<u>493942.00 / 574289.00</u>
7.3	Stipulated date of Commencement & Completion	<u>21-8-08 &amp; 21-10-08</u>
7.4	Percentage progress with date/actual date of completion	<u>17-1-09</u>
7.5	Gross amount of final bill/work done	<u>Rs 8,50,226.00</u>
7.6	Amount of compensation levied, if any	<u>-</u>
7.7	Amount of reduced rate items, if any	<u>-</u>
7.8	Did the contractor go for arbitration ?	<u>NO</u>
7.9	If yes, total amount claimed and amount awarded	<u>NO</u>

Signature of the contractor

**PART II** (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

9.0 Note :- This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E



Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period: 2008-09

2. Name & Address of contractor: M/S S. Saini, C-9/413, Brijpuri, Mayapuri Road, Delhi

3. Class, Category and Enlistment No.: class V

4. Name & address of enlisting authority: C.R.B., DDA

5. Name of Work: m/o work, plantation, Truck & other equipment for hort wing. SH: Raising of

6. Name & Address of D.D.A. Division: existing boundary wall along Road Area (Repair of damage)  
RE/MDS/DDA Lawrence Road, boundary wall at MHP between D block & Sharda Niketan.

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks\*

outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

Assistant Engineer  
Division-5

D.D.A., New Delhi

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6 General Remarks\*

outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

Executive Engineer  
Northern Div. No. 5  
D.D.A. Delhi-110035

43

ANNEXURE VII - Page 1  
CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work item of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period: 2009-10
2. Name & Address of contractor: M/s S.S. Saini, C-9/413 Brij Puri, Wazirpur Road, Delhi
3. Class, Category and Enlistment No.: Class V
4. Name & address of enlisting authority: CRB CDDA
5. Name of Work: Dev. of Land LSC Sainik Vihar, Phase SH. 90 Parking & S.W. Drain.
6. Name & Address of D.D.A. Division: EE/INDS/DDA Keshav Puram, Delhi

Sl.	Item	
7.1	Agreement No.	C4/EE/INDS/DDA/09-10
7.2	Estimated Cost/Tendered amount	Rs 289705.00
7.3	Stipulated date of Commencement & Completion	9-7-09 & 8-9-09
7.4	Percentage progress with date/actual date of completion	5.3.10
7.5	Gross amount of final bill/work done	Rs. 8,37,9054.00
7.6	Amount of compensation levied, if any	-
7.7	Amount of reduced rate items, if any	-
7.8	Did the contractor go for arbitration ?	NO
7.9	If yes, total amount claimed and amount awarded	NO

Signature of the contractor  
D.D.A. New Delhi  
19/11/10

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E



Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period: 2009-10
2. Name & Address of contractor: M/S S.S. Saini, C-9/413 Brij Vihar, Wazirpur Road Delhi
3. Class, Category and Enlistment No.: Class V
4. Name & address of enlisting authority: C.R.B. DDA
5. Name of Work: P/O Land LSC, SATYAM More Phase III, 90 Parking & S.W. Drain
6. Name & Address of D.D.A. Division: EE/ND5/DDA/Lawrence Road Delhi

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor
10.2.6	General Remarks*	outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

Northern Division-5

D.D.A. New Delhi

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks\* outstanding/Very good/Good/Satisfactory/Poor

Executive Engineer

Northern Division-5

Reviewing Officer (Designation & Address)

D.D.A. Delhi-110035