












10	Pindwala Kalan	Dwarka	Matiala	South west	28° 33' 44.642" N 76° 57' 18.288" E	3.503	1200	449	0.15	16467	Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 100% Deslitting - 100% Excavation - 100%	100%	The work for the cleaning and deslitting of phase-1 is completed.	In Work for 2nd phase (Pitching , footpath repair, boundary wall repair, plaster, painting etc) will be done.							
11	Jhul Jhuli	Dwarka	Matiala	South west	28° 32' 35.517" N 76° 54' 17.312" E	0.155	1380	690	0.23	3450	Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 100% Deslitting - 100% Excavation - 100%	100%	The work for the cleaning and deslitting of phase-1 is completed.	Work for 2nd phase (Pitching, footpath, Boundary wall etc) is under tendering process.							
12	Jhul Jhuli	Dwarka	Matiala	South west	28° 32' 34.399" N 76° 54' 18.006" E	0.2675	958	958	0.32	4791	Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 100% Deslitting - 100% Excavation - 100%	100%	The work for the cleaning and deslitting of phase-1 is completed.	Work for 2nd phase (Pitching, Footpath, Boundary wall etc) is under tendering process.							
13	Qajipur	Dwarka	Najafgarh	South west	28° 34' 27.058" N 76° 52' 51.968" E	1.23	1100	1100	0.36	32990	Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 100% Deslitting - 100% Excavation - 100%	100%	The work for the cleaning and deslitting of phase-1 is completed.	In Work for 2nd phase (Pitching , footpath repair, boundary wall repair, plaster, painting etc) will be done.							
14	Rewla Khan Pur	Dwarka	Matiala	South west	28° 33' 32.143" N 76° 58' 35.618" E	0.14	480	600	0.06	24000	Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 100% Deslitting - 100% Excavation - 100%	100%	The work for the cleaning and deslitting of phase-1 is completed.	In Work for 2nd phase (Pitching , Footpath repair, wall repair, plaster, painting) will be done.							
15	Baprola	Dwarka	Matiala	West	28° 38' 59.133" N 77° 0' 36.547" E	0.1726	1380.8	120.82	0.1726	1726.2cum	Sh. Nishikesh kumar Mob. 8010367794	15.07.2026	Cleaning (Removal of Water hyacinth) - 100%	100%	Phase-1 work is completed.	Phase-2 work : Further work not required as the existing water body is in natural form surrounded by the water.							
16	Kamrudin Nagar	Dwarka	Mundka	West	28.677528, 77.05303	0.843087	4046.4	2428	0.843087	4720.8cum	Sh. Nishikesh kumar Mob. 8010367794	15.07.2026	Cleaning - 65% Deslitting - 65%	65%	Phase-1 work is in progress and the work will be completed by 15-07-2026	Phase-2 work : Estimate is under preparation and the timeline for completion of work is March 2027							
17	Mundka Khara No. 178/1	Dwarka	Mundka	West	28.677914, 77.031145	0.2649.9	1061.6	796	0.2649	Dry	Sh. Nishikesh kumar Mob. 8010367794	15.07.2026	Cleaning - 100% Excavation - 100%	100%	Phase-1 work is completed.	Phase-2 work : Estimate is under preparation and the timeline for completion of work is March 2027							
18	Bakkarwala KH No. 83	Dwarka	Vikasपुरी	West	28° 40' 1.776" N 77° 1' 0.496" E	0.91758	7340	7340	0.91758	9175cum	Sh. Nishikesh kumar Mob. 8010367794	15.07.2026	Cleaning - 100% Deslitting - 100% Excavation - 100%	100%	Phase-1 work is completed.	Phase-2 work : Estimate is under preparation and the timeline for completion of work is March 2027							
19	Bakkarwala KH No. 82	Dwarka	Vikasपुरी	West	28° 40' 6.689" N 77° 1' 3.337" E	0.26835	2146	2146	0.26835	2683cum	Sh. Nishikesh kumar Mob. 8010367794	15.07.2026	Cleaning - 100% Deslitting - 100%	100%	Phase-1 work is completed.	Phase-2 work : Estimate is under preparation and the timeline for completion of work is March 2027							
20	Hastal Kh. No. 55/16 & 55/17	Dwarka	Vikasपुरी	West	28.630085, 77.055411	1.9264	960	1250	0.42	1250cum	Sh. Nishikesh kumar Mob. 8010367794	15.07.2026	Cleaning - 100% Excavation - 100%	100%	Phase-1 work is completed.	Phase-2 work : Estimate is under preparation and the timeline for completion of work is March 2027							

21	Baprola(23/17, 23/24,23/25, 29//4)	Dwarka	Matiala	West	28.640826, 77.01049	0.6547	4190.4	1800	0.654	4601.8	Sh. Nishikesh kumar Mob. 8010367794	15.07.2026	Cleaning - 100% Desilting- 100%	100%	Phase-1 work is completed.	Phase -2 work -> Estimate is under preparation and the timeline for completion of work is March 2027					
22	Deendarpur(338)	Dwarka	NAJAFGARH	West	28° 35' 27.392" N 76° 59' 58.254" E	0.4465	3572	2200	0.4465	Dry	Sh. Nishikesh kumar Mob. 8010367794	15.07.2026	Cleaning - 80% Excavation- 50%	50%	Phase-1 work is in progress and the work will be completed by 15-07-2026	Phase -2 work -> Estimate is under preparation and the timeline for completion of work is March 2027					
23	Rajpur Khurd Kh. No.18	South	AC-46 (Chatterpur)	South East	28° 29' 34.929" N 77° 11' 28.555" E	0.957	1040	900	0.216	750 CUM	Sh. Sachin kumar (E1)/SMD-5 95552 12312	15.07.2026	Cleaning - 100% Excavation- 100%	100%	Phase 1 completed.	Work for phase 2 Awarded on 25.06.2026 & started at site. Likely to be completed upto 31.08.2026					
24	Maidangarhi Kh. No. 554/2	South	AC-46 (Chatterpur)	South	28° 29' 38.649" N 77° 12' 11.597" E	4.388	6000	2000	0.59	3250CUM	Sh. Sachin kumar (E1)/SMD-5 95552 12312	15.07.2026	Cleaning - 100% Excavation- 100%	100%	Phase 1 completed.	Work for phase 2 Awarded on 25.06.2026 & started at site. Likely to be completed upto 31.08.2026					
25	KuhanGarhi Kh. No. 2366 (1-10) 116(73-10) 116(12-o), 109 (21-02), 1239(4-19)	South	AC-45 (Mehrauli)	South	28° 31' 7.297" N 77° 10' 9.869" E	5.84	4240	2500	0.53	3120 CUM	Sh. Sachin kumar (E1)/SMD-5 95552 12312	15.07.2026	Cleaning - 100% Excavation- 100%	100%	Phase 1 completed.	Work for phase 2 Awarded on 25.06.2026 & started at site. Likely to be completed upto 31.08.2026					
26	Sanjay Lake, MayurVihar	Hort.	Triokpuri	East	28° 36' 52.234" N 77° 18' 7.147" E	21.04	0	0	21.04	700000 Cum approx.	Sh. Saurabh Mishra EE/HCD-2 7054520525	30.08.2026	Cleaning - 100% Desilting- 100%	100%	Phase 1 is under progress and will be completed by 30-08-2026.	The estimate of Jal Sanchay Abhiyan Phase-II has been forwarded to the Competent Authority, i.e., CE (Hort.), for according in-principle approval.					
27	Rangpuri 660(12-12)	South	AC-36 (Bijwasan)	New Delhi	28° 32' 2.833" N 77° 7' 9.941" E	1.621	4240	1000	0.8	7900 cum	Sh. Deepak Bhatt (E1) SPD-1 98994 62529	15.07.2026	Cleaning - 100% Excavation- 100%	100%	Phase-1 work is completed	Phase -2 work -> Estimate is under preparation and the timeline for completion of work is 31.12.2026					
28	Kapashera Kh no. 664/1	South	AC-36 (Bijwasan)	South West	28° 31' 37.540" N 77° 4' 57.766" E	0.97	2000	800	0.3	3000 cum	Sh. Deepak Bhatt (E1) SPD-1 98994 62529	15.07.2026	Cleaning - 100% Excavation- 100%	100%	Phase-1 work is completed.	Phase -2 work -> Estimate is under preparation and the timeline for completion of work is 31.12.2026					
29	Mahipal pur F/90 Kh no. 1030	South	AC-36 (Bijwasan)	New Delhi	28° 33' 4.538" N 77° 7' 55.799" E	0.615	800	1000	0.15	1500 cum	Sh. Deepak Bhatt (E1) SPD-1 98994 62529	30.08.2026	Cleaning - 80% Excavation- 70%	80%	Phase-1 work is in progress and the work will be completed by 15-08-2026	Phase -2 work -> Estimate is under preparation and the timeline for completion of work is 31.12.2026					
30	Rajpakri kh no. 41	South	AC-45 (Mehrauli)	New Delhi	28° 31' 37.707" N 77° 6' 44.267" E	0.267	720	1500	0.15	1500 cum	Sh. Deepak Bhatt (E1) SPD-1 98994 62529	30.08.2026	Cleaning - 80% Excavation- 60%	60%	Phase-1 work is in progress and the work will be completed by 15-08-2026	Phase -2 work -> Estimate is under preparation and the timeline for completion of work is 31.12.2026					



31	Rajokari kh no. 848	South	AC-45 (Mehrauli)	New Delhi	28° 30' 20.126° N 77° 6' 24.874° E	0.147	480	200	0.12	900 cum	Sh. Deepak Bhatt (E) SPD-1 98994 62529	30.08.2026	Cleaning - 80% Excavation- 70%	70%	Phase-1 work is in progress and the work will be completed by 15-08-2026	Phase-2 work -> Estimate is under preparation and the timeline for completion of work is 31.12.2026								
32	Rajokari kh no. 695	South	AC-45 (Mehrauli)	New Delhi	28° 30' 29.365° N 77° 5' 57.913° E	0.686	1680	3000	0.42	4000 cum	Sh. Deepak Bhatt (E) SPD-1 98994 62529	30.08.2026	Cleaning - 100% Excavation- 80%	80%	Phase-1 work is in progress and will be completed on 15.08.2026	Phase-2 work -> Estimate is under preparation and the timeline for completion of work is 31.12.2026								
33	Madangiri Kh. No. 191-Min	South	AC-50 (Anandpur Nagar)	South	28° 31' 33.129° N 77° 13' 57.496° E	2.561	400	100	0.15	800 cum	Sh. Deepak Bhatt (E) SPD-1 98994 62529	15.07.2026	Cleaning - 100% Excavation- 100%	100%	Phase-1 work is completed	Phase-2 work -> Estimate is under preparation and the timeline for completion of work is 31.12.2026								
34	Ghitorni 437(17-19)	South	AC-46 (Chatterpur)	New Delhi	28° 29' 38.206° N 77° 6' 24.702° E	2.39	7280	3000	0.65	15000 cum	Sh. Deepak Bhatt (E) SPD-1 98994 62529	15.07.2026	Cleaning - 100% Desilting- 70% Excavation- 100%	90%	Phase-1 work is in progress and the work will be completed by 15-07-2026	Phase-2 work -> Estimate is under preparation and the timeline for completion of work is 31.12.2026								
35	Rangpur 105(6-9)	South	AC-36 (Bijwasan)	New Delhi	28° 32' 33.086° N 77° 7' 9.653° E	0.923	2560	1000	0.5	4500 cum	Sh. Deepak Bhatt (E) SPD-1 98994 62529	15.07.2026	Cleaning - 100% Excavation- 100%	100%	Phase-1 work is completed.	Phase-2 work -> Estimate is under preparation and the timeline for completion of work is 31.12.2026								
36	Katewara Kh. No. 472, 474, 477, 478, 479, 481	Rohini	BAWANA	Outer North	28° 48' 23.769° N 76° 58' 39.120° E	2.55	0	0	0.1	33412	Sh Vijay Sukerija E5/RMD-8 Contact No-9213200667	15.07.2026	Cleaning - 100 %	100 %	Phase-I completed	Phase-2, work started w.r.t Construction of Boundary wall, Red sand stone flooring in Slope further Toe wall, Lining, footpath will be completed by 31.12.26.								
37	Sultanpur Dabas Kh. No. 35/37	Rohini	BAWANA	Outer North	28° 41' 36.953° N 77° 4' 23.534° E	0.957	4800	450	0.3	12762	Sh Vijay Sukerija E5/RMD-8 Contact No-9213200667	15.06.2026	Cleaning - 100% Excavation- 100%	100%	Phase-1 work has already been completed	Phase-2 civil repair work has been started and the same will be completed by 15.10.26.								
38	Rani Khara Kh. No. 74/2	Rohini	Mundka	Outer North	28° 42' 36.77° N 77° 1' 08° E	1.51	0	0	0.7	12532	Sh. Mohit Parsahr E5/RMD-3 997154443	15.06.2026	Cleaning - 100% Desilting- 100%	100%	Phase-I completed	Phase-II shall be completed by 15.07.2026								
39	Rani Khara Kh. No. 9/23 and 9/17	Rohini	Mundka	Outer North	28° 42' 33.77° N 77° 1' 18° E	0.524	0	0	0.33	3120	Sh. Mohit Parsahr E5/RMD-3 997154443	15.06.2026	Cleaning - 100% Desilting- 100%	100%	Phase-I completed	Phase-II completed								
40	Madanpur Dabas Kh No. 76	Rohini	Mundka	Outer North	28° 42' 48.854° N 77° 1' 26.833° E	1.35	4000	1000	1.35		Sh. Amit Kumar, E5/RMD-2 Contact No. 8178791202	15.06.2026	Cleaning - 100% Desilting- 100% Excavation- 100%	100%	For Phase-I Cleaning of weeds, scrubs vegetation, Preparation of slope, Jungle cleaning and desilting of water body is completed.	For Phase-II -> repair of footpath, boundary wall and side slopes is under progress and will be completed on 30.09.2026.								



41	Nangal Thakran Kh. No. 92 min	Rohini	BAWANA	Outer North	28°47'44.4"N 77°00'43.0"E	1.62	0	50	0.15	11478	Sh Vijay Sukeriya EE/RMD-8 Contact No-9213200667	15.07.2026	Cleaning - 100% Desilting- 100%	100%	Phase-1 work is completed	Phase -2, work started w.r.t Repair of Boundary wall, Red sand stone wall cladding further toe wall, Lining, footpath will be completed by 31.12.26.							
42	Nangal Thakran Kh. No. 97	Rohini	BAWANA	Outer North	28°47'54.5"N 77°00'32.0"E	0.788	0	0	0.078	5271	Sh Vijay Sukeriya EE/RMD-8 Contact No-9213200667	15.07.2026	Cleaning - 100% Desilting- 100%	100%	Phase-1 work is completed	Phase -2, work started w.r.t construction of Boundary wall, Toe wall, Lining, footpath will be completed by 31.12.26.							
43	Chandpur Kh. No. 3	Rohini	BAWANA	Outer North	37542475 77.006660	0.43	0	0	0.12	21,695.00	Sh Vijay Sukeriya EE/RMD-8 Contact No-9213200667	15.07.2026	Cleaning - 100 % Desilting- 100 %	100%	Phase 1 work has been completed Phase 2 Civil work is going on toe wall construction,demolish	phase -2 civil repair work of pitching, boundary wall, toe wall, lining, footpath will be completed by 31.12.26.							
44	Budhanpur Mazra Kh. No. 36/7, 36/8	Rohini	BAWANA	Outer North	28°45'16.689"N 77°0'17.295"E	1.76	0	0	0.17	10566	Sh Vijay Sukeriya EE/RMD-8 Contact No-9213200667	15.07.2026	Cleaning - 100% Desilting- 100%	100%	Phase-1 is completed. Phase-2 Civil work is started. e.g. dismantling old plaster block,zaking out old red sand stone, demolishing old damaged brick wall. Toe wall/protection wall construction is ongoing.	phase -2 work shall be taken up after completion of Phase 1 and the same will be completed by 20.10.26.							
45	Jakhore Kh. No. 35/25 min	Rohini	BAWANA	Outer North	28.7838424 76.9759113	0.74	0	0	0.074	11597	Sh Vijay Sukeriya EE/RMD-8 Contact No-9213200667	15.07.2026	Cleaning - 100% Desilting- 100%	100%	Phase-1 is completed due time. Phase 2 has started. Civil work like: Raking out of old red sand stone, dismantling damaged plaster,demolishing brick wall which isn't in stable structural form is going on.	phase -2 work shall be taken up after completion of Phase 1 and the same will be completed by 30.11.26.							
46	Budhanpur Mazra Khara No 36/10/1	Rohini	BAWANA	Outer North	28°45'15.687"N 77°0'13.133"E	0.25	1680	500	0.025	2800	Sh Vijay Sukeriya EE/RMD-8 Contact No-9213200667	15.07.2026	Cleaning - 100% Excavation 100%	100%	Phase-1 Is completed. Civil work will start as soon as the rain intensity will diminish.	phase -2 work shall be taken up after completion of Phase 1							
47	Bawana Khara No 108/25	Rohini	BAWANA	Outer North	28°47'55.8"N 77°01'59.8"E	0.405	600	200	0.04	1000	Sh Vijay Sukeriya EE/RMD-8 Contact No-9213200667	15.07.2026	Cleaning - 100% Excavation 10%	100%	Phase-1 work is completed	Phase -2, work started w.r.t construction of Boundary wall, Toe wall, Lining, footpath will be completed by 31.12.26.							
48	Katewara Kh no 824	Rohini	BAWANA	Outer North	28°47'59.4"N 76°58'56.7"E	0.594	0	0	0.59	7870	Sh Vijay Sukeriya EE/RPD-3 Contact No-9213200667	15.07.2026	Cleaning - 100% Desilting- 100% Excavation - 100%	100%	Phase-1 work is completed	Phase -2, work started w.r.t construction of Boundary wall, Toe wall, Lining, footpath will be completed by 31.12.26.							
49	Garhi Randhala	Rohini	MUNDKA	North-west	28°47'47.163"N 76°58'05.439"E	1.218	2052	500	0.12	12450	Sh. Mohit Parsaahr EE/RPD-3 9971154443	15.07.2026	Cleaning - 100% Desilting- 100% Excavation -100%	100%	The works under Phase-I is completed	phase-II the tender is in progress with a target date of 31.12.2026							
50	Garhi Randhala	Rohini	MUNDKA	North-west	28°40'53.666"N 76°57'37.293"E	0.556	996	300	0.01	water body is	Sh. Mohit Parsaahr EE/RPD-3 9971154443	15.07.2026	Cleaning - 100% Desilting- 100% Excavation - 100%	100%	The works under Phase-I is completed.	phase-II the tender is in progress with a target date of 31.12.2026							

51	Sawda	Rohini	MUNDKA	North-west	35° N 76° 55' 09" E	3.112	3120	1000	0.3	2000	Sh. Mohit Parashr EE/RMD-3 9971544443	15.07.2026	Cleaning - 80% Deslitting- 10% Excavation- 50%	80%	Work is under progress. For Phase-I Cleaning of weeds, scrubs vegetations, Prepration of slope, Jungle cleaning is finished and deslitting of water body will be completed by 15.07.2026.	Phase II of the work will be completed by 30.10.2026	
52	Nihari	Rohini	Kirari	North-west	28° 42' 28.799" N 77° 5' 13.569" E	1.431	4293	4293	1.431	14310	Sh. Amit Kumar, EE/RMD-2 Contact No. 8178791202	15.07.2026	Cleaning - 100% Deslitting- 100% Excavation- 100%	100%	For Phase-I Cleaning of weeds, scrubs vegetation, Jungle cleaning and deslitting of water body is completed.	Phase-II work awarded to agency and will be completed by 30.10.2026	
53	Bankner	NARELA	Narela	OUTER NORTH	28.849096, 77.074904	1.97	6304	4728	1.576	18912000	SH GAURAV MEENA (9310334108)	15.06.2026	Cleaning - 100% Deslitting- 100% Excavation- 100%	100%	Phase-I is completed.	Phase II (slope pitching and fencing etc.) works are under progress.	
54	Bankner	NARELA	Narela	OUTER NORTH	28.849612, 77.076243	1.97	6304	4728	1.576	18912000	SH GAURAV MEENA (9310334108)	15.06.2026	Cleaning - 100% Deslitting- 100% Excavation- 100%	100%	Phase-I is completed.	Phase II (slope pitching and fencing etc.) works are under progress.	
55	mamoorpur	NARELA	Narela	OUTER NORTH	28.857236, 77.094096	0.37	1776	888	0.296	5328000	SH GAURAV MEENA (9310334108)	15.06.2026	Cleaning - 100% Deslitting- 100% Excavation- 100%	100%	Phase-I is completed.	Phase II (slope pitching and fencing etc.) works are under progress.	
56	Tikri khurd	NARELA	Narela	OUTER NORTH	28.834406, 77.126010	0.55	2640	1320	0.44	7920000	SH GAURAV MEENA (9310334108)	15.07.2026	Cleaning - 100% Deslitting- 100% Excavation- 100%	100%	Phase-I is completed.	Phase II (slope pitching and fencing etc.) works are under progress.	
57	Tikri khurd	NARELA	Narela	OUTER NORTH	28.829594, 77.126383	1.337	8556.8	3208.8	1.0696	25670400	SH GAURAV MEENA (9310334108)	15.07.2026	Cleaning - 100% Deslitting- 100% Excavation- 100%	100%	Phase-I is completed.	Phase II (slope pitching and fencing etc.) works are under progress.	
58	Lam Pur	NARELA	Narela	OUTER NORTH	28.857687, 77.067816	0.74	4736	1776	0.592	14208000	SH GAURAV MEENA (9310334108)	15.07.2026	Cleaning - 100% Deslitting- 100% Excavation- 100%	100%	Phase-I is completed.	Phase II (slope pitching and fencing etc.) works are under progress.	
59	Akbarpur majra	North	Narela	North West	28° 50' 5.642" N 77° 10' 54.491" E	0.81	0	0	0.08	24300	Sh. Deepak Kumar Sinha(EE) (8882059444)	15.07.2026	Cleaning- 60% Deslitting- 50%	50%	The work for Phase-1 has been started from 20.06.2026	The work of phase 2 will be started 01.08.2026	
60	Alipur	North	Narela	North	28° 47' 58.800" N 77° 8' 10.109" E	2.54	0	0	0.25	76200	Sh. Deepak Kumar Sinha(EE) (8882059444)	30.08.2026	Cleaning - 0% Deslitting- 0%	-	The phase 1 will start from 30.06.2026	Phase 2 will start from 01.08.2026	

61	Bakhtawar Pur	North	Narela	North	28° 48' 57.310" N 77° 10' 18.145" E	1.21	0	0	1	36300	Sh. Deepak Kumar Sirha(EI) (8882059444)	30.08.2026	Cleaning - 100%	100%	The work of Phase -1 is completed	The work of phase 2 will start from 15.07.2026.						
62	Bakhtawar Pur	North	Narela	North	28° 48' 17.989" N 77° 10' 21.163" E	1.35	0	0	0.13	40500	Sh. Deepak Kumar Sirha(EI) (8882059444)	30.08.2026	Cleaning - 0% Desilting- 0%	-	The work for Phase-1 shall be started from 30.06.2026	phase 2 will be started from 01/09/2026.						
63	Budhpur biazpur	North	Burari	North	28° 46' 54.827" N 77° 8' 11.037" E	1.097	0	0	0.109	32910	Sh. Deepak Kumar Sirha(EI) (8882059444)	30.08.2026	Cleaning - 10%	10%	The work for Phase-1 shall be started from 20.06.2026 and	the work of phase 2 will be started 15.08.2026						
64	Hiranki	North	Narela	North	28° 48' 3.006" N 77° 10' 52.638" E	1.62	0	0	0.162	48600	Sh. Deepak Kumar Sirha(EI) (8882059444)	30.08.2026	Cleaning - 10%	10%	The work for Phase-1 shall be started from 30.06.2026	the work ofphase 2 will be started from 15.08.2026.						
65	Hiranki	North	Narela	North	28° 48' 25.143" N 77° 10' 34.449" E	1.43	0	0	1.4	42900	Sh. Deepak Kumar Sirha(EI) (8882059444)	30.08.2026	Cleaning - 100%	100%	The work of Phase -1 has been completed	phase 2 will start from 30.06.2026						
66	Ibrahimpur	North	Burari	North	28° 46' 26.172" N 77° 10' 37.198" E	0.65	0	0	0.065	19500	Sh. Deepak Kumar Sirha(EI) (8882059444)	30.08.2026	Cleaning - 0% Desilting- 0%	-	The work for Phase-1 shall be started from 30.06.2026	phase 2 will start from 01/09/2026.						
67	Khara kolan	North	Narela	North	28° 46' 11" N 77° 07' 12" E	3.638	0	0	0.363	109140	Sh. Deepak Kumar Sirha(EI) (8882059444)	30.08.2026	Cleaning - 0% Desilting- 0%	-	The work for Phase-1 shall be started from 30.06.2026	phase 2 will start from 01/09/2026.						
68	Nangli puna	North	Burari	North West	28.771724 77.144367	0.416	0	0	0.041	12480	Sh. Deepak Kumar Sirha(EI) (8882059444)	30.08.2026	Cleaning - 0% Desilting- 0%	-	The work for Phase-1 shall be started from 30.06.2026	phase 2 will start from 01/09/2026.						
69	Samay pur f/90	North	Badii	Central	28° 44' 36.310" N 77° 8' 41.000" E	0.69	0	0	0.069	20700	Sh. Deepak Kumar Sirha(EI) (8882059444)	30.08.2026	Cleaning - 0% Desilting- 0%	-	The work for Phase-1 shall be started from 30.06.2026	phase 2 will start from 15/08/2026.						
70	Siraspur	North	Badii	Central	28°45'20.62"N 77° 7'53.59" E	1.591	0	0	0.7	47730	Sh. Deepak Kumar Sirha(EI) (8882059444)	30.08.2026	Cleaning - 100%	100%	The work for Phase-1 has been Completed	phase 2 will start from 01/09/2026.						

71	Tigi Pur	North	Narela	North	28° 49' 30.322" N 77° 11' 15.090" E	0.325	0	0	0.33	9750	Sh. Deepak Kumar Sinha(E) (8882059444)	30.08.2026	Cleaning - 100%	100%	Work has been completed for Phase-1	Work has been completed for Phase-2.								
72	Sahipur	North	Shalimar Bagh	North	28 42 9207N 77 09 6807E	3.101	0	500	0.2	93030	Sh. Deepak Kumar Sinha(E) (8882059444)	30.08.2026	Cleaning - 40% Desilting- 50%	40%	The work for Phase-1 has been started from 20.06.2026	Phase 2 will start from 15/08/2026.								
73	Burari (4) and Kamal pur majra burari	North	Burari	North	28° 45' 23.062" N 77° 11' 45.665" E	1.625	0	0	0.162	48750	Sh. Deepak Kumar Sinha(E) (8882059444)	30.08.2026	Cleaning - 10% Desilting- 10%	10%	The work for Phase-1 has been started from 20.06.2026	phase 2 will start from 15/08/2026.								
74	Burari (4) and Kamal pur majra burari	North	Burari	North	28° 45' 5.799" N 77° 11' 32.945" E	3.093	0	0	0.309	92790	Sh. Deepak Kumar Sinha(E) (8882059444)	30.08.2026	Cleaning - 0%	-	The work for Phase-1 shall be started from 30.06.2026	phase 2 will start from 15/08/2026.								
75	Burari (4) and Kamal pur majra burari	North	Burari	North	28° 45' 21.936" N 77° 11' 28.857" E	3.761	0	0	0.376	112830	Sh. Deepak Kumar Sinha(E) (8882059444)	30.08.2026	Cleaning - 0%	-	The work for Phase-1 shall be started from 30.06.2026 and	phase 2 will start from 01/09/2026.								
76	Burari (4) and Kamal pur majra burari	North	Burari	Central	28° 45' 33.642" N 77° 11' 46.222" E	2.194	0	0	0.2194	65820	Sh. Deepak Kumar Sinha(E) (8882059444)	30.08.2026	Cleaning - 0% Desilting- 0%	-	The work for Phase-1 shall be started from 30.06.2026	phase 2 will start from 01/09/2026.								
77	Bakhtawar Pur	North	Narela	North	28° 49' 17.021" N 77° 10' 28.759" E	2.59	0	0	2.5	77700	Sh. Deepak Kumar Sinha(E) (8882059444)	30.08.2026	Cleaning - 100%	100%	The work for Phase-1 is completed	phase 2 will start from 15/08/2026.								
78	Shahbad Mohd. Pur F/03, (near railway fatah)	Hort.	Binwesan	New Delhi	28° 33.374" N 77° 04.051" E	0.54	0	0	0.85	3000	Sh. Vishal Kumawat EE/HCD- 7 Mob-9759835794	30.08.2026	Cleaning - 100%	100%	Phase-1 work is completed	Phase -2 work :- Estimate is submitted & is under scrutiny. The timeline for completion of work is 31.12.2026								
79	Ganhiperaan F/89 @ Peeragathi (Park and Lake at District Park, Paschim Vihar)	Hort.	Nangloi Jat	West	28° 40' 19.386" N 77° 5' 43.872" E	1.47	0	0	1.47	14500	Sh. Rakesh Kumar EE/HCD-8 Mob-9958681549	30.08.2026	Cleaning - 100%	100%	General cleaning i.e. removal of plastic waste, rank vegetation of the lake has been done. Phase-1 work is completed.	Detailed estimate for Ph-II is being prepared. Estimate shall include repairing of exiting fencing, installation of spouts for collection of rainwater, repair of red sand stone pathway around lake, installation of Informatory boards & signage and other miscellaneous works.								
80	Madipur F/74 (Park and Lake at Bhagwati Talab, Madipur)	Hort.	Madipur	West	28° 40' 9.021" N 77° 7' 18.466" E	3.1	0	0	0.155	30000	Sh. Rakesh Kumar EE/HCD-8 Mob-9958681549	30.08.2026	Cleaning - 100%	100%	General cleaning i.e. removal of plastic waste is being done. Phase-1 work is completed, for the portion which is in dry condition. However majority of portion is water logged.	Detailed estimate for Ph-II is being prepared for repair of ghats, repair of fencing of lake, installation of Informatory/cautionary Signages, CC ramp to be provided for gated service entry of JCB/Excavator and other miscellaneous works.								

81	Madipur f/75 (Park and Lake at Madipur Village)	Hort.	Madipur	West	28° 40' 10.814" N 77° 7' 21.134" E	0.829	0	0	0.58	8000	Sh. Rakesh Kumar EE/HCD-8 Mob-9958681549	30.08.2026	Cleaning - 100%	Desilting- 100%	100%	General cleaning i.e. removal of plastic waste, rank vegetation of the lake has been done. Phase-1 work is completed.	Detailed estimate for Ph-II is being prepared for repair of ghats, repair of fencing of lake, installation of Informatory/Cautionary Signages, CC ramp to be provided for gated service entry of JCB/Excavator and other miscellaneous works.						
82	Klokari f/66	Hort.	Jangpura	South East	28°34'38.257"N 77°16'10.888"E	0.724	0	0	0.14	7200	Sh. Durga Prasad Chani EE/HCD-9 Mob- 8800432562	30.08.2026	Cleaning - 100%	Desilting- 100%	100%	Completed	Phase-I work has been completed and Phase-II work will be completed by 30.08.2026. Phase-I maintenance work i.e. repair of fencing and pitching work in progress.	   					
83	Kalindi Avral (ACU) Water body No.-2, Village Klokari, South East, Delhi	Hort.	Jangpura	South East	28.583274N 77.277932E	4.29	17160	5000	0.04	22394	Sh. Durga Prasad Chani EE/HCD-9 Mob- 8800432562	30.08.2026	Cleaning - 60%	Desilting- 0%	Excavation-0%	-	cleaning work such as weeding out, removal of plastic waste has been started, 60% completed. The agency is on board for desilting and excavation work, machinery has been mobilized on 12.07.2026. The work will be completed by 31.08.2026.	Phase -II work such as fencing and already exist at waterbody. However few maintenance works is required such as repainting of sigge boards and barbed wire fencing new the damaged protion. the same will be started after completion of phase -I	      				
84	Kalindi Avral (ACU) Water body No.-3, Village Klokari, South East, Delhi	Hort.	Jangpura	South East	28.580406N 77.277932E	3.70	14800	4800	0.02	17021	Sh. Durga Prasad Chani EE/HCD-9 Mob- 8800432562	30.08.2026	Cleaning - 60%	Desilting- 0%	Excavation-0%	-	cleaning work such as weeding out, removal of plastic waste has been started, 60% completed. The agency is on board for desilting and excavation work, machinery has been mobilized on 12.07.2026. The work will be completed by 31.08.2026.	Phase -II work such as fencing and already exist at waterbody. However few maintenance works is required such as repainting of sigge boards and barbed wire fencing new the damaged protion. the same will be started after completion of phase -I	       				
85	Kalindi Avral (ACU) Water body No.-4, Village Klokari, South East, Delhi	Hort.	Jangpura	South East	28.5831384N 77.279193E	1.72	6880	2000	0.65	4014	Sh. Durga Prasad Chani EE/HCD-9 Mob- 8800432562	30.08.2026	Cleaning - 60%	Desilting- 0%	Excavation-0%	-	cleaning work such as weeding out, removal of plastic waste has been started, 60% completed. The agency is on board for desilting and excavation work, machinery has been mobilized on 12.07.2026. The work will be completed by 31.08.2026.	Phase -II work such as fencing and already exist at waterbody. However few maintenance works is required such as repainting of sigge boards and barbed wire fencing new the damaged protion. the same will be started after completion of phase -I	     				
86	Ghonda gujaran khaddar	Hort.	Ghonda	North East	28° 41' 22.863" N 77° 15' 11.721" E	8.15	0	0	0.46		Sh. Sandeep Kuthwaha EE/HCD-10 9868915016	30.08.2026	Cleaning - 100%	Desilting- 100%	100%	Phase-1 work is completed.	Estimate has been put up for phase-2 and is under scrutiny. The work will be completed within 120 days after award of the work (before 31.03.2027)	  					
87	Usmanpur f/89	Hort.	Ghonda	North East	28°42'14.45" N 77°15'57.30" E	3	0	0	0.24		Sh. Sandeep Kuthwaha EE/HCD-10 9868915016	30.08.2026	Cleaning - 100%		100%	Phase-1 work is completed.	Estimate has been put up for phase-2 and is under scrutiny. The work will be completed within 120 days after award of the work (before 31.03.2027)						
88	K.N. ridge Khunjheel (Serpentine Lake)	Hort.	Timarpur	North	28° 40' 57" N 77° 19' 04" E	1	0	0	0.2		Sh. Sandeep Kuthwaha EE/HCD-10 9868915016	30.08.2026	Cleaning - 100%	Desilting- 100%	100%	Phase-1work is completed.	Estimate has been put up for phase-2 and is under scrutiny. The work will be completed within 120 days after award of the work (before 10.03.2027)	 					
89	Jharoda Majra, Burari.	Hort.	Burari	North East	28° 44' 02.6" N 77° 13' 01.2" E	20.8	0	0	0.93		Sh. Sandeep Kuthwaha EE/HCD-10 9868915016	30.08.2026	Cleaning - 100%		100%	Phase-1 work is completed.	The work will be completed within 45 days after award of the work (before 31.08.2026)						
90	Todapur (802/800)	Hort.	Rajinder Nagar	New Delhi	28°37.334"N, 77°09.572"E	1.087	0	0	0.1087	8000	Sh. Rakesh Kumar EE/HCD-8 Mob-9958681549	30.08.2026	Cleaning - 10%		10%	Phase-1 work will be completed by 15-08-2026 further	Phase -2 estimate is under progress and work shall be taken up after completion of Phase 1 likely to be completed before 31.12.2026.						

91	Todapur (B03/B01)	Hort.	Rajinder Nagar	New Delhi	28°37.695' N, 77°09.946' E	0.441	0	0	0.044	3000	Sh. Rakesh Kumar EE/HCD-8 Mob-9958681549	30.08.2026	Cleaning - 10%	10%	Phase-1 work will be completed by 15-08-2026	Phase-2 estimate is under progress and work shall be taken up after completion of Phase 1 likely to be completed before 31.12.2026.						
92	Todapur (B04/B02)	Hort.	Rajinder Nagar	New Delhi	28°37.812' N, 77°10.055' E	0.193	0	0	0.0193	1200	Sh. Rakesh Kumar EE/HCD-8 Mob-9958681549	30.08.2026	Cleaning - 40%	40%	Phase-1 work will be completed by 15-08-2026	Phase-2 estimate is under progress and work shall be taken up after completion of Phase 1 likely to be completed before 31.12.2026.						
93	Tihar Lake	Hort.	Hari Nagar	West	28°37'52.537" N 77°6'19.312" E	3.24	0	0	0.324	30000	Sh. Rakesh Kumar EE/HCD-8 Mob-9958681549	30.08.2026	Cleaning - 100%	100%	Cleaning of lake is under progress (Plastic waste has been removed, vegetation is being cleared). Phase-1 work completed, for the portion which is in dry condition. However majority of portion is water logged.	Detailed estimate for Ph-II is being prepared. Estimate shall include repairing of exiting fencing, installation of sumps for collection of rainwater, repair of red sand stone pathway around lake, installation of informative boards & signage and other miscellaneous works.						
94	District Park, Hansh Vihar, Plampura	Hort.	Shakur Basti	North West	28.69170° N 77.133380° E	1.45	0	350 (Approx. capacity increased due to cleaning)	1.4	16800	Sh. Durni Ram Meena EE/HCD-5 Mob-7042737470	30.08.2026	Cleaning - 100%	100%	Works under phase I completed.	The estimate for Phase-II works, comprising repair of fencing around the lake, repair of the existing stone pitching and laying of pipelines for channelizing water from the catchment areas into the lake, has been tendered. The financial bid has been opened. Works under Phase II will be completed by 31 Dec 2026 For perennial water supply to maintain the water level in the lake, an estimate has been submitted for A/A & I/S for installation of an STP of 200 KLD capacity. New STP target date 31.05.2027.						
95	District Park at Sector-20, Rohini (Phase-3)	Hort.	Bawana	North West	28°42'23.12" N 77°4'17.49" E	0.327	0	0	0.4		Sh. Manoj Kumar Mishra EE/HCD-6 8800355584	30.08.2026	Cleaning - 100%	100%	Works under Phase-1 completed	In r/o phase-II it is submitted that necessary infrastructure is available at site except treated water for which necessary coordination is being done with DIL, target date 31.05.2027.						
96	NHP No. 3 at Sector 23, Rohini (Jheel Wala Park)	Hort.	Bawana	North West	28°43'36.02" N 77°4'53.05" E	0.04	0	0	0.1		Sh. Manoj Kumar Mishra EE/HCD-6 8800355584	30.08.2026	Cleaning - 100%	100%	Works under Phase-1 completed.	In r/o phase-II it is submitted that necessary infrastructure is available at site.						
97	Rithala F/89 (Park and Water Body at Rithala, Sector-5, Rohini)	Hort.	Rithala	North West	28°42'57.067" N 77°6'6.136" E	1.444	0	0	1.5		Sh. Manoj Kumar Mishra EE/HCD-6 8800355584	30.08.2026	Cleaning - 100%	100%	Works under phase I completed.	Works under Phase II will be completed by 31 Dec 2026 except installation of new STP which will be completed by 31.05.2027.						

98	Subhash camp Badarpur	Hort.	Badarpur	South East	28° 30.366'N 77° 18.086'E	0.849	0	0	0.084		Sh. Saurabh Mishra EE/HCD-2 7054520231	30.08.2026	Cleaning - 100%	100%	Restoration of the boundary wall has been completed. All works proposed under Phase-I have been completed. The waterbody has been properly developed and rejuvenated. No desilting is required at present, as the waterbody is in satisfactory condition.	The civil work proposed under Phase-II have been completed. However, the waterbody is in dry condition.							
99	Smriti Van Narela	Hort.	Narela assembly	North	28°50'51.4"N 77° 06'18.8"E	2.63	0	300 (Approx. capacity increased due to cleaning)	2.67	26700	Sh. Durni Ram Meena EE/HCD-5 Mob-7042737470	30.08.2026	Cleaning - 100%	100%	Works under phase I completed	The estimate for Phase-II works, comprising installation of fencing around the lake and laying of pipelines for channeling water from the catchment areas into the lake, has been submitted for approval and sanction. Works under Phase-II will be completed by 31 March 2027.							
100	Aazha Kunj(Ph-I & II) (Distt. Park, Kalkaji) (C park around Kalkaji Temple) Garhi Jhama maria F/66	Hort.	Kalkaji	South East	28°33'07.7"N 77° 15'14.9"E	1.01	418.06	200.67	0.14	30300	Sh.Ashutosh Upadhyay EE/HCD-3 9315869127	30.08.2026	Cleaning - 100% Excavation- 100%	100%	Surface excavation, dredging dressing and cleaning of weeds and jungle have been completed.	The preliminary estimate for Phase-II has been submitted for sanction of Administrative Approval and Expenditure Sanction (A/A & E/S) by the competent authority. The work shall be completed within 180 days from the date of award of the work. Accordingly, the tentative date of completion of the work envisaged under Phase-II is 30.04.2027.							
101	Bhalawa Jahangirpuri, Behind Sanjay Enclave	Hort.	Badli Assembly	North West	28.7351°N 77.1608°E	2.162	0	450 (Approx. capacity increased due to cleaning)	2.37	23700	Sh. Durni Ram Meena EE/HCD-5 Mob-7042737470	30.08.2026	Cleaning - 100%	100%	Works under phase I completed	The estimate for Phase-II works, comprising repair of fencing around the lake and laying of pipelines for channelizing water from the catchment areas into the lake, was tendered & financial bid opened. Works under Phase-II will be completed by 31 Mar 2027.							