





Progress Report of Jal Sanchay Abhiyan upto 31.07.2026															Annexure "B"							
S.No	Name of Water Body	Zone	Assembly Constituency	District	GEO Coordinates	Total Area of water body (Ha.)	Volume excavated in this phase (Length x width)	Increase in water storage capacity in this phase (in Ha.)	Area cleaned in this phase (in Ha.)	Volume of Water Storage (CU/M)	Nodal Officer (Name & Contact)	Date of completion for Phase I	Targets determined for Phase I	Targets achieved during phase I	Progress of work (Phase-I)	Targets determined for Phase II	Progress of work (Phase-II)	Photograph (Before Work)	Daily Photo	Photo	Photo 2	Photo 3
1	Barnoli	Dwarka	Bijwasan	South West	28° 32' 44.091" N 77° 1' 59.314" E	0.555					Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 100% Deslitting - 100% Excavation - 100%	100%	The work for the cleaning and deslitting of phase-1 is completed.	Pitching-70% Footpath Repair-50% Boundary Wall Repair-40% Plaster-30% Painting-0%	In Work for 2nd phase (Pitching, footpath repair&/wall repair, plaster, painting) will be done.					
2	Hasanpur	Dwarka	Najafgarh	South West	28° 33' 23.659" N 76° 56' 15.275" E	1.297				25940 (Dry)	Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 100% Deslitting - 100% Excavation - 100%	100%	The work for the cleaning and deslitting of phase-1 is completed.	Pitching-5% Footpath Repair-0% Boundary Wall Repair-0% Plaster-0% Painting-0%	In Work for 2nd phase (Pitching, footpath repair&/wall repair, plaster, painting) will be done.					
3	Jharoda Kalan	Dwarka	Najafgarh	South West	28° 38' 57.709" N 76° 56' 48.079" E	4.37					Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 100% Deslitting - 100% Excavation - 100%	100%	The work for the cleaning and deslitting of phase-1 is completed.	Pitching-0% Footpath Repair-0% Boundary Wall Repair-0% Plaster-0% Painting-0%	In Work for 2nd phase (footpath repair, boundary wall repair, plaster, painting) will be done.					
4	Khar Khari rondh	Dwarka	Maitala	South West	28° 33' 36.569" N 76° 56' 14.263" E	2.699					Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 100% Deslitting - 100% Excavation - 100%	100%	The work for the cleaning and deslitting of phase-1 is completed.	Pitching-5% Footpath Repair-0% Boundary Wall Repair-0% Plaster-0% Painting-0%	In Work for 2nd phase (footpath repair, boundary wall repair, plaster, painting) will be done.					
5	Tikari Kalan	Dwarka	Mundka	West	28° 41' 15.494" N 76° 58' 29.886" E	1.431					Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 100% Deslitting - 100% Excavation - 100%	100%	The work for the cleaning and deslitting of phase-1 is completed.	Pitching-0% Footpath Repair-0% Boundary Wall Repair-0% Plaster-0% Painting-0%	In Work for 2nd phase (footpath repair, boundary wall repair, plaster, painting) will be done.					
6	Chawala	Dwarka	Maitala	South west	28° 33' 14.670" N 77° 0' 6.317" E	1.685					Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 100% Deslitting - 100% Excavation - 100%	100%	The work for the cleaning and deslitting of phase-1 is completed.	Pitching-0% Footpath Repair-0% Boundary Wall Repair-0% Plaster-0% Painting-0%	In Work for 2nd phase (Pitching, footpath repair, boundary wall repair, plaster, painting) will be done.					
7	Chawala	Dwarka	Maitala	South west	28° 33' 44.787" N 77° 0' 28.422" E	1.89					Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 100% Deslitting - 100% Excavation - 100%	100%	The work for the cleaning and deslitting of phase-1 is completed.	Pitching-0% Footpath Repair-0% Boundary Wall Repair-0% Plaster-0% Painting-0%	In Work for 2nd phase (Pitching, footpath repair, boundary wall repair, plaster, painting) will be done.					
8	Pindwala Kalan	Dwarka	Maitala	South west	28° 34' 2.465" N 76° 57' 54.813" E	2.595					Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 100% Deslitting - 100% Excavation - 100%	100%	The work for the cleaning and deslitting of phase-1 is completed.	Pitching-0% Footpath Repair-0% Boundary Wall Repair-0% Plaster-0% Painting-0%	Work for 2nd phase (Pitching, footpath repair, boundary wall etc.) is under tendering process.					
9	Pindwala Kalan	Dwarka	Maitala	South west	28° 34' 3.395" N 76° 57' 45.173" E	2.35					Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 100% Deslitting - 100% Excavation - 100%	100%	The work for the cleaning and deslitting of phase-1 is completed.	Pitching-0% Footpath Repair-0% Boundary Wall Repair-0% Plaster-0% Painting-0%	In Work for 2nd phase (Pitching, footpath repair, boundary wall repair, plaster, painting etc.) will be done.					
10	Pindwala Kalan	Dwarka	Maitala	South west	28° 33' 44.642" N 76° 57' 18.288" E	3.503					Sh. Rahul Gupta, EE/DMD-II 8755426763	15.07.2026	Cleaning - 100% Deslitting - 100% Excavation - 100%	100%	The work for the cleaning and deslitting of phase-1 is completed.	Pitching-0% Footpath Repair-0% Boundary Wall Repair-0% Plaster-0% Painting-0%	In Work for 2nd phase (Pitching, footpath repair, boundary wall repair, plaster, painting etc.) will be done.					

Progress Report of Jal Sanchay Abhiyan upto 31.07.2026

Progress Report of Jal Sanchay Abhiyan upto 31.07.2026															Annexure "B"							
S.No	Name of Water Body	Zone	Assembly Constituency	District	GEO Coordinates	Total Area of water body (ha.)	Volume excavated in this phase (Length x width)	Increase in water storage capacity in this phase (in	Area cleaned in this phase (in Ha.)	Volume of Water Storage (CUM)	Nodal Officer (Name & Contact)	Date of completion for Phase I	Targets determined for Phase I	Targets achieved during phase I	Progress of work (Phase-I)	Targets determined for Phase II	Progress of work (Phase-II)	Photograph (Before Work)	Daily Photo	Photo	Photo 2	Photo 3
	Deendarpur(338/1087/234)	Dwarka	NAJAFGARH	West	28° 35' 27.391" N 76° 59' 58.254" E	0.4465					Sh. Nishikesh kumar Mob.8010367794	15.07.2026			Initially, rejuvenation work was taken up at Kharsa No. 338 of Village Deendarpur. However, the work could not be commenced due to public interference. Police assistance was sought at the site, and subsequently, on confirmation from the Land Management (LM) Department, it was informed that the said Kharsa is under litigation. Thereafter, the work was shifted to Kharsa No. 1087/234, village Deendarpur where more than 60% of the cleaning work has been completed. During execution, the entire water body got submerged due to the continuous inflow of wastewater from the PWD drain and rainwater. As the MCD drain work is presently in progress, the existing water body is the only available alternative for diversion of wastewater. Further, the local MLA requested that the existing flow should not be obstructed, as it may result in flooding of nearby residential houses and adjoining roads. Accordingly, the balance rejuvenation work has been kept in abeyance and shall be resumed after completion of the MCD drain work. Initially, rejuvenation work was taken up at Kharsa No. 338. However, the work could not be commenced due to public interference. Police assistance was sought at the site, and subsequently, on confirmation from the Land Management (LM) Department, it was informed that the said Kharsa is under litigation. Thereafter, the work was shifted to Kharsa No. 1087/234, village Deendarpur where more than 60% of the cleaning work has been completed. During execution, the entire water body got submerged due to the continuous inflow of wastewater from the PWD drain. As the MCD drain work is presently in progress, the existing water body is the only available alternative for diversion of wastewater. Further, the local MLA requested that the existing flow should not be obstructed, as it may result in flooding of nearby residential houses and adjoining roads. Accordingly, the balance rejuvenation work has been kept in abeyance and shall be resumed after completion of the MCD drain work.		Initially, rejuvenation work was taken up at Kharsa No. 338 of Village Deendarpur. However, the work could not be commenced due to public interference. Police assistance was sought at the site, and subsequently, on confirmation from the Land Management (LM) Department, it was informed that the said Kharsa is under litigation. Thereafter, the work was shifted to Kharsa No. 1087/234, village Deendarpur where more than 60% of the cleaning work has been completed. During execution, the entire water body got submerged due to the continuous inflow of wastewater from the PWD drain and rainwater. As the MCD drain work is presently in progress, the existing water body is the only available alternative for diversion of wastewater. Further, the local MLA requested that the existing flow should not be obstructed, as it may result in flooding of nearby residential houses and adjoining roads. Accordingly, the balance rejuvenation work has been kept in abeyance and shall be resumed after completion of the MCD drain work. Initially, rejuvenation work was taken up at Kharsa No. 338. However, the work could not be commenced due to public interference. Police assistance was sought at the site, and subsequently, on confirmation from the Land Management (LM) Department, it was informed that the said Kharsa is under litigation. Thereafter, the work was shifted to Kharsa No. 1087/234, where more than 60% of the cleaning work has been completed. During execution, the entire water body got submerged due to the continuous inflow of wastewater from the PWD drain. As the MCD drain work is presently in progress, the existing water body is the only available alternative for diversion of wastewater. Further, the local MLA requested that the existing flow should not be obstructed, as it may result in flooding of nearby residential houses and adjoining roads. Accordingly, the balance rejuvenation work has been kept in abeyance and shall be resumed after completion of the MCD drain work.					
22							3572	300	0.4465	Dry			Cleaning - 60%	60%	Repair Maintenance-0%							
		South	AC-46 (Chatterpur)	South East	28° 29' 34.929" N 77° 11' 28.555" E	0.957					Sh. Sachin kumar(EE) 9552 12312	15.07.2026										
23	Rajpur Khurd Kh. No.						1040	300	0.216	750 CUM			Cleaning - 100% Excavation - 100%	100%	Phase 1 completed.	Stone Pitching - 30% Railing - 10%	Work for phase 2 Awarded on 25.06.2026 & started at site. Likely to be completed upto 31.08.2026					
	Maidangarhi Kh. No. 554/2	South	AC-46 (Chatterpur)	South	28° 29' 38.649" N 77° 12' 13.597" E	4.388					Sh. Sachin kumar(EE) 9552 12312	15.07.2026										
24							6000	300	0.59	3250CUM			Cleaning - 100% Excavation - 100%	100%	Phase 1 completed.	Stone Pitching - 20% Railing - 25%	Work for phase 2 Awarded on 25.06.2026 & started at site. Likely to be completed upto 31.08.2026					
	KishanGarh Kh. No. 1366 (1-16) 1367 (1-10) 1368(12-0), 109(21-02), 1219(4-19)	South	AC-45 (Mehrauli)	South	28° 31' 7.297" N 77° 10' 9.869" E	5.84					Sh. Sachin kumar(EE) 9552 12312	15.07.2026										
25							4240	300	0.53	3120 CUM			Cleaning - 100% Excavation - 100%	100%	Phase 1 completed.	Boundary wall - 5% Stone Pitching - 5% Railing - 0%	Work for phase 2 Awarded on 25.06.2026 & started at site. Likely to be completed upto 31.08.2026					
	Sanjay Lake, MayapuriVihar	Hort.	Triokpur	East	28° 36' 52.234" N 77° 18' 7.147" E	21.04					Sh. Saurabh Mishra EE/HCD-2 7054520525	15.07.2026										
26							0	300	21.04	700000 Cum approx.			Cleaning - 100% Desilting - 100%	100%	Phase I is under progress and will be completed by 30.08.2026.	Pitching - 0% Bio Swells-0%	The estimate of Jal Sanchay Abhiyan Phase-II has been forwarded to the Competent Authority, i.e. CE (Hort.), for according-in-principle approval.					
	Rangpuri 66Q(12-12)	South	AC-36 (Bijwasan)	New Delhi	28° 32' 2.833" N 77° 7' 9.941" E	1.621					Sh. Deepak Bhatt (EE) SPD-1 98994 62529	15.07.2026										
27							4240	300	0.8	7900 cum			Cleaning - 100% Excavation - 100%	100%	Phase-I work is completed	No Work Required in Phase-II	No Work Required in Phase-II					

Column 1

Column 2

Column 3

Column 4

Column 5

Progress Report of Jal Sanchay Abhiyan upto 31.07.2026

[illegible]

Progress Report of Jal Sanchay Abhiyan upto 31.07.2026															Annexure "B"							
S.No	Name of Water Body	Zone	Assembly Constituency	District	GEO Coordinates	Total Area of water body (No.)	Volume excavated in this phase (Length x width	Increase in water storage capacity in this phase (in	Area cleaned in this phase (in Ha.)	Volume of Water Storage (CUM)	Nodal Officer (Name & Contact)	Date of completion for Phase I	Targets determined for Phase I	Targets achieved during phase I	Progress of work (Phase-I)	Targets determined for Phase II	Progress of work (Phase-II)	Photograph (Before Work)	Daily Photo	Photo	Photo 2	Photo 3
58	Lam Pur	NARELA	Narela	OUTER NORTH	28.857697 , 77.067816	0.74	4736	300	0.592	14208000	SH GAURAV MEENA (9310334108)	15.07.2026	Cleaning - 100% Excavation- 100%	100%	Phase-I is completed.	slope development - 100% footpath- 100% STP - 0%	Phase II (slope pitching and fencing etc.) works are under progress.					
59	Akbarpur majra	North	Narela	North West	28° 50' 5.642" N 77° 10' 54.491" E	0.81	0	300	0.08	24300	Sh. Deepak Kumar Sinha(EI) (8882059444)	15.07.2026	Cleaning -100% Desilting- 100%	100%	The work for Phase-1 has been Completed	Sedimentation tank - 0% footpath - 5% filtration unit - 0% Boundary Wall - 0% Bio swells- 0%	The work of phase 2 will be started 01.08.2026					
60	Alipur	North	Narela	North	28° 47' 58.800" N 77° 8' 10.109" E	2.54	0	300	0.25	76200	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 100%	100%	The phase 1 has been started	Footpath Repair- 0% Boundary Wall Repair- 0% Other Civil Repair works- 0%	Phase 2 will start from 01.08.2026					
61	Bakhtwar Pur	North	Narela	North	28° 48' 57.310" N 77° 10' 18.145" E	1.21	0	300	1	36300	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 100%	100%	The work of Phase-1 is completed	Footpath Repair- 0% Boundary Wall Repair- 75% Other Civil Repair works- 25%	The work of phase 2 will start from 15.07.2026.					
62	Bakhtwar Pur	North	Narela	North	28° 49' 17.989" N 77° 10' 21.168" E	1.35	0	300	0.13	40500	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 0% Desilting- 0%		The work for Phase-1 shall be started from 30.06.2026	Sedimentation tank - 0% footpath - 0% filtration unit - 0% Boundary Wall - 0% Bio swells- 0%	phase 2 will be started from 01/09/2026.					
63	Budhpur bazarpur	North	Burari	North	28° 46' 54.827" N 77° 8' 11.037" E	1.097	0	300	0.109	32910	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 10%	10%	The work for Phase-1 started and will be complete by 30.08.2026	Footpath Repair- 0% Boundary Wall Repair- 0% Other Civil Repair works- 0%	the work of phase 2 will be started 15.08.2026					
64	Hiranki	North	Narela	North	28° 48' 3.006" N 77° 10' 52.633" E	1.62	0	300	0.162	48600	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 20%	20%	The work for Phase-1 shall be started from 20.06.2026	Footpath Repair- 0% Boundary Wall Repair- 0% Other Civil Repair works- 0%	the work ofphase 2 will be started from 15.08.2026.					
65	Hiranki	North	Narela	North	28° 48' 25.143" N 77° 10' 34.449" E	1.43	0	300	1.4	42900	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 100%	100%	The work of Phase-1 has been completed	Footpath Repair- 75% Boundary Wall Repair- 25% Other Civil Repair works- 0%	phase 2 will start from 30.06.2026					
66	Brahmpur	North	Burari	North	28° 46' 36.171" N 77° 10' 37.198" E	0.65	0	300	0.065	19500	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 0% Desilting- 0%		The work for Phase-1 shall be started from 30.06.2026	Sedimentation tank - 0% footpath - 0% filtration unit - 0% Boundary Wall - 0% Bio swells- 0%	phase 2 will start from 01/09/2026.					
67	Khera kalan	North	Narela	North	28°46'11"N 77°07'11"E	3.638	0	300	0.363	109140	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 100%	100%	The work for Phase-1 has been started	Footpath Repair- 0% Boundary Wall Repair- 10% Other Civil Repair works- 0%	phase 2 will start from 01/09/2026.					

Column 1

Column 2

Column 3

Column 4

Column 5

Progress Report of Jal Sanchay Abhiyan upto 31.07.2026															Annexure "B"							
S.No	Name of Water Body	Zone	Assembly Constituency	District	GEO Coordinates	Total Area of water body (Ha.)	Volume excavated in this phase (Length x width)	Increase in water storage capacity in this phase (in Ha.)	Area cleaned in this phase (in Ha.)	Volume of Water Storage (CUM)	Nodal Officer (Name & Contact)	Date of completion for Phase I	Targets determined for Phase I	Targets achieved during phase I	Progress of work (Phase-I)	Targets determined for Phase II	Progress of work (Phase-II)	Photograph (Before Work)	Daily Photo	Photo	Photo 2	Photo 3
68	Nangli puna	North	Burari	North West	28.771724 77.144367	0.416	0	300	0.041	12480	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 0% Deslting- 0%	-	The work for Phase-1 shall be started from 30.06.2026	Footpath Repair- 0% Boundary Wall Repair- 0% Other Civil Repair works- 0%	phase 2 will start from 01/08/2026.					
69	Samay pur I/90	North	Badli	Central	28° 44' 36.310" N 77° 8' 41.000" E	0.69	0	300	0.069	20700	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 0% Deslting- 0%	-	The work for Phase-1 shall be started from 30.06.2026	Sedimentation tank - 0% footpath - 0% filtration unit - 0% Boundary Wall - 0% Bio swells- 0%	phase 2 will start from 15/08/2026.					
70	Srasgur	North	Badli	Central	28°45'20.62"N 77° 7'53.50"E	1.591	0	300	0.7	47730	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 100%	100%	The work for Phase-1 has been Completed	Sedimentation tank - 0% footpath - 0% filtration unit - 0% Boundary Wall - 0% Bio swells- 0%	phase 2 will start from 01/09/2026.					
71	Tigi Pur	North	Narela	North	28° 49' 30.327" N 77° 11' 15.090" E	0.325	0	300	0.33	9750	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 100%	100%	Work has been completed for Phase-1	Footpath Repair- 100% Boundary Wall Repair- 100% Other Civil Repair works- 100%	Work has been completed for Phase-2.					
72	Shqipur	North	Shalimar Bagh	North	28 42 920N 77 09 480E	3.101	0	300	0.2	99030	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 90% Deslting- 60%	60%	The work for Phase-1 has been started from 30.06.2026	Boundary Wall- 50%	Phase 2 will start from 15/08/2026.					
73	Burari (4) and Kamal pur majra burari	North	Burari	North	28° 45' 23.062" N 77° 11' 45.665" E	1.625	0	300	0.162	48750	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 70%	70%	The work for Phase-1 has been started from 20.06.2026	Boundary Wall- 100% Plaster and paint- 75%	phase 2 will start from 15/08/2026.					
74	Burari (4) and Kamal pur majra burari	North	Burari	North	28° 45' 5.799" N 77° 11' 32.945" E	3.093	0	300	0.309	92790	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 50%	50%	The work for Phase-1 shall be started from 30.06.2026	Sedimentation tank - 0% footpath - 0% filtration unit - 0% Boundary Wall - 0% Bio swells- 0%	phase 2 will start from 15/08/2026.					
75	Burari (4) and Kamal pur majra burari	North	Burari	North	28° 45' 21.936" N 77° 11' 28.857" E	3.761	0	300	0.376	112830	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 0%	-	The work for Phase-1 shall be started from 30.06.2026 and	Sedimentation tank - 0% footpath - 0% filtration unit - 0% Boundary Wall - 0% Bio swells- 0%	phase 2 will start from 01/09/2026.					
76	Burari (4) and Kamal pur majra burari	North	Burari	Central	28° 45' 33.642" N 77° 11' 46.222" E	2.194	0	300	0.2194	65820	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 0% Deslting- 0%	-	The work for Phase-1 shall be started from 30.06.2026	Footpath Repair- 0% Boundary Wall Repair- 0% Other Civil Repair works- 0% Sedimentation tank repair- 0% Filtration unit repair- 0%	phase 2 will start from 01/09/2026.					
77	Bakhtawar Pur	North	Narela	North	28° 49' 17.021" N 77° 10' 26.799" E	2.59	0	300	2.5	77700	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 100%	100%	The work for Phase-1 is completed	Footpath Repair- 0% Boundary Wall Repair- 0% Other Civil Repair works- 0%	phase 2 will start from 15/08/2026.					





Column 1


Column 2

Column 3

Column 4

Column 5

Progress Report of Jal Sanchay Abhiyan upto 31.07.2026																	Annexure "B"						
S.No	Name of Water Body	Zone	Assembly Constituency	District	GEO Coordinates	Total Area of water body (Ha.)	Volume excavated in this phase (Length x width)	Increase in water storage capacity in this phase (in Ha.)	Area cleaned in this phase (in Ha.)	Volume of Water Storage (CUM)	Nodal Officer (Name & Contact)	Date of completion for Phase I	Targets determined for Phase I	Targets achieved during phase I	Progress of work (Phase-I)	Targets determined for Phase II	Progress of work (Phase-II)	Photograph (Before Work)	Daily Photo	Photo	Photo 2	Photo 3	
78	Shahbad Mohd Pur F/03, (near railway fatak)	Hort.	Bijwasan	New Delhi	28° 33.374' N 77° 04.051' E	0.54	0	300	0.85	3000	Sh. Vishal Kumar EE/HCD-7 Mob-9759835794	30.08.2026	Cleaning - 100%	100%	Phase-1 work is completed	Fencing- 0% Pathway development- 0% Signage- 0% Outer Fencing- 0% Slope Development- 0% Channeling storm water in WB - 0%	Phase -2 work - ARMO, TS has been sactioned. Tender shall be floated by 20.07.26. The timeline for completion of work is 31.12.2026						
79	Gaithiperaan F/89 @ Preetgathi (Park and Lake at District Park, Paschim Vihar)	Hort.	Nangloi Jat	West	28° 40' 19.386" N 77° 5' 43.872" E	1.47	0	300	1.47	14500	Sh. Rakesh Kumar EE/HCD-8 Mob-9958681549	30.08.2026	Cleaning - 100%	100%	General cleaning i.e. removal of plastic waste, rank vegetation of the lake has been done. Phase-1 work is completed. NIT has been prepared and ready for tendering for further work.	Estimate is being prepared with recommendation of Landscape dept/DGA	Detailed estimate for Ph-II is being prepared. Estimate shall include repaing of existing fencing, installation of signps for collection of rainwater, repair of red sand stone pathway around lake, installation of informatory boards & signage and other miscellaneous works, communication letter has been sent to DIB for supply of stp water.						
80	Madipur F/74 (Park and Lake at Bhagwati Talab, Madipur)	Hort.	Madipur	West	28° 40' 9.021" N 77° 7' 18.466" E	3.1	0	300	0.155	30000	Sh. Rakesh Kumar EE/HCD-8 Mob-9958681549	30.08.2026	Cleaning - 100%	100%	General cleaning i.e. removal of plastic waste is being done. Phase-1 work is completed, for the portion which is in dry condition. However majority of portion is water logged. NIT has been prepared and ready for tendering for further work.	Estimate is being prepared with recommendation of Landscape dept/DGA	Detailed estimate for Ph-II is being prepared for repair of ghats, repair of fencing of lake, installation of Informatory/cautionary Signages, CC ramp to be provided for gated service entry of JCB/Excavator and other miscellaneous works, communication letter has been sent to DIB for supply of stp water.						
81	Madipur F/75 (Park and Lake at Madipur Village)	Hort.	Madipur	West	28° 40' 10.814" N 77° 7' 21.134" E	0.829	0	300	0.58	8000	Sh. Rakesh Kumar EE/HCD-8 Mob-9958681549	30.08.2026	Cleaning - 100%	100%	General cleaning i.e. removal of plastic waste, rank vegetation of the lake has been done. Phase-1 work is completed. NIT has been prepared and ready for tendering for further work.	Estimate is being prepared with recommendation of Landscape dept/DGA	Detailed estimate for Ph-II is being prepared for repair of ghats, repair of fencing of lake, installation of Informatory/cautionary Signages, CC ramp to be provided for gated service entry of JCB/Excavator and other miscellaneous works, communication letter has been sent to DIB for supply of stp water.						
82	Kikokari F/66	Hort.	Jangpura	South East	28°34'38.257"N 77°16'10.888"E	0.724	0	300	0.14	7200	Sh. Durga Prasad Chavli EE/HCD-9 8800432562	30.08.2026	Cleaning - 100% Desliting- 100%	100%	Completed	Fencing - 10% Stone Pitching - 15% Signage - 0%	Phase-I work has been completed and Phase-II work will be completed by 30.08.2026. Phase-II maintenance work i.e. repaing of fencing and pitching work in progress.						
83	Kalindi Aviral (AOL) Water body No.-2, Village Kikokari, South East, Delhi	Hort.	Jangpura	South East	28.583274N 77.277932E	4.29	17160	300	0.04	22394	Sh. Durga Prasad Chavli EE/HCD-9 8800432562	30.08.2026	Cleaning - 90% Desliting- 20% Excavation- 0%	15%	cleaning work such as weeding out, removal of plastic waste has been started, 90% completed. The desliting and excavation workin progress. The work will be completed by 31.08.2026.	Misc. repair work - 0%	Phase -II work such as fencing and already exist at waterbody. However few maintenance works is required such as repainting of sipage boards and barbed wire fencing new the damaged prtion. the same will be started after completion of phase -I						
84	Kalindi Aviral (AOL) Water body No.-3, Village Kikokari, South East, Delhi	Hort.	Jangpura	South East	28.580406N 77.277932E	3.70	14880	300	0.02	17021	Sh. Durga Prasad Chavli EE/HCD-9 8800432562	30.08.2026	Cleaning - 80% Desliting- 15% Excavation- 15%	15%	cleaning work such as weeding out, removal of plastic waste has been started, 80% completed. The desliting and excavation work are in progress. The work will be completed by 31.08.2026.	Misc. repair work - 0%	Phase -II work such as fencing and already exist at waterbody. However few maintenance works is required such as repainting of sipage boards and barbed wire fencing new the damaged prtion. the same will be started after completion of phase -I						
85	Kalindi Aviral (AOL) Water body No.-4, Village Kikokari, South East, Delhi	Hort.	Jangpura	South East	28.5831384N 77.279393E	1.72	6880	300	0.65	4014	Sh. Durga Prasad Chavli EE/HCD-9 8800432562	30.08.2026	Cleaning - 80% Desliting- 15% Excavation- 10%	15%	cleaning work such as weeding out, removal of plastic waste has been started, 80% completed. The desliting and excavation work are in progress. The work will be completed by 31.08.2026.	Misc. repair work - 0%	Phase -II work such as fencing and already exist at waterbody. However few maintenance works is required such as repainting of sipage boards and barbed wire fencing new the damaged prtion. the same will be started after completion of phase -I						
86	Ghonda gujan khaddar	Hort.	Ghonda	North East	28° 41' 22.863" N 77° 15' 11.721" E	8.15	0	300	0.46		Sh. Sandeep Kuthwaha EE/HCD-10 9888915016	30.08.2026	Cleaning - 100% Desliting- 100%	100%	Phase-1 work is completed.	No Work Required in Phase-II	The work for Phase-2 is not required.						
87	Umanpur F/89	Hort.	Ghonda	North East	28°42'14.45" N 77°19'57.30" E	3	0	300	0.24		Sh. Sandeep Kuthwaha EE/HCD-10 9888915016	30.08.2026	Cleaning - 100%	100%	Phase-1 work is completed.	No Work Required in Phase-II	The work for Phase-2 is not required.						

Progress Report of Jal Sanchay Abhiyan upto 31.07.2026															Annexure "B"							
S.No	Name of Water Body	Zone	Assembly Constituency	District	GEO Coordinates	Total Area of water body (ha.)	Volume excavated in this phase (Length x width)	Increase in water storage capacity in this phase (in Ha.)	Area cleaned in this phase (in Ha.)	Volume of Water Storage (CUM)	Nodal Officer (Name & Contact)	Date of completion for Phase I	Targets determined for Phase I	Targets achieved during phase I	Progress of work (Phase-I)	Targets determined for Phase II	Progress of work (Phase-II)	Photograph (Before Work)	Daily Photo	Photo	Photo 2	Photo 3
88	K.N. ridge Khunjiheel (Serpentine Lake)	Hort.	Timarpur	North	28° 40' 57" N 77° 13' 04" E	1	0				Sh. Sandeep Kulhwalha E/HCD-10 9868915016	30.08.2026	Cleaning - 100% Desilting- 100%	100%	Phase-I work is completed.	No Work Required in Phase-II	The work for Phase-2 is not required.					
89	Jharoda Majra, Burari.	Hort.	Burari	North East	28° 44' 02.6" N 77° 13' 01.2" E	20.8	0	300	0.93		Sh. Sandeep Kulhwalha E/HCD-10 9868915016	30.08.2026	Cleaning - 100%	100%	Phase-1 work is completed.	No Work Required in Phase-II	The work for Phase-2 is not required.					
90	Todapur (802/800)	Hort.	Rajinder Nagar	New Delhi	28°37'33.47"N, 77°09.572"E	1.087	0	300	0.1087	8000	Sh. Rakesh Kumar E/HCD-8 Mob-9958681549	30.08.2026	Cleaning - 10%	10%	technical bid has been opened. due single bidder file has been forwarded to competent approval. Phase-1 work will be completed by 15-08-2026	Estimate is being prepared with recommendation of Landscape dept/DOA	Phase -2 estimate is under progress and work shall be taken up after completion of Phase I likely to be completed before 31.12.2026. communication letter has been sent to DIB for supply of stip water.					
91	Todapur (803/801)	Hort.	Rajinder Nagar	New Delhi	28°37'69.57"N, 77°09.946"E	0.441	0	300	0.044	3000	Sh. Rakesh Kumar E/HCD-8 Mob-9958681549	30.08.2026	Cleaning - 10%	10%	technical bid has been opened. due single bidder file has been forwarded to competent approval. Phase-1 work will be completed by 15-08-2026	Estimate is being prepared with recommendation of Landscape dept/DOA	Phase -2 estimate is under progress and work shall be taken up after completion of Phase I likely to be completed before 31.12.2026. communication letter has been sent to DIB for supply of stip water.					
92	Todapur (804/802)	Hort.	Rajinder Nagar	New Delhi	28°37'81.27"N, 77°10.053"E	0.193	0	300	0.0193	1200	Sh. Rakesh Kumar E/HCD-8 Mob-9958681549	30.08.2026	Cleaning - 40%	40%	technical bid has been opened. due single bidder file has been forwarded to competent approval. Phase-1 work will be completed by 15-08-2026	Estimate is being prepared with recommendation of Landscape dept/DOA	Phase -2 estimate is under progress and work shall be taken up after completion of Phase I likely to be completed before 31.12.2026. communication letter has been sent to DIB for supply of stip water/enabling functioning of stip plant situated inside park.					
93	Thar Lake	Hort.	Hari Nagar	West	28° 37' 52.537" N 77° 6' 19.312" E	3.24	0	300	0.324	30000	Sh. Rakesh Kumar E/HCD-8 Mob-9958681549	30.08.2026	Cleaning - 100%	100%	Cleaning of lake is under progress. (Plastic waste has been removed, vegetation is being cleaned). Phase-1 work completed, for the portion which is in dry condition. However majority of portion is water logged. RTT has been prepared and ready for tendering for further work.	Estimate is being prepared with recommendation of Landscape dept/DOA	Detailed estimate for Ph-II is being prepared. Estimate shall include reaping of existing fencing, installation of spouts for collection of rainwater, repair of red sand stone pathway around lake, installation of informative boards & signage and other miscellaneous works. communication letter has been sent to DIB for supply of stip water.					
94	District Park, Harsh Vihar, Ptampura	Hort.	Shakur Basti	North West	28.691707° N 77.1333807° E	1.45	0	300	1.4	16800	Sh. Duni Ram Meena E/HCD-5 Mob-7042737470	30.08.2026	Cleaning - 100%	100%	Works under phase I completed.	Grill Repair - 0% Pitching repair - 0% Boundary Wall repair - 0% Painting - 0%	The estimate for Phase-II works, comprising repair of fencing around the lake, repair of the existing stone pitching and laying of pipelines for channelizing water from the catchment areas into the lake, has been rendered. The financial bid has been opened. Works under Phase II will be completed by 31 Dec 2026 For perennial water supply to maintain the water level in the lake, an estimate has been submitted for A/A & E/S for installation of an STP of 200 KLD capacity. New STP target date 31.05.2027.					

Progress Report of Jal Sanchay Abhiyan upto 31.07.2026																	Annexure "B"					
S.No	Name of Water Body	Zone	Assembly Constituency	District	GEO Coordinates	Total Area of water body (Ha.)	Volume excavated in this phase (Length x width)	Increase in water storage capacity in this phase (in Ha.)	Area cleaned in this phase (in Ha.)	Volume of Water Storage (CUM)	Nodal Officer (Name & Contact)	Date of completion for Phase I	Targets determined for Phase I	Targets achieved during phase I	Progress of work (Phase-I)	Targets determined for Phase II	Progress of work (Phase-II)	Photograph (Before Work)	Daily Photo	Photo	Photo 2	Photo 3
	District Park at Sector-20, Rohini (Phase-3)	Hort.	Bawana	North West	28°42'23.12" N, 77°4'17.49" E	0.327					Sh. Manoj Kumar Mishra EE/HCD-6 8800355584	30.08.2026					In r/o phase-II it is submitted that necessary infrastructure is available at site except treated water for which necessary coordination is being done with DIB, target date 31.05.2027.					
95						0	300	0.4					Cleaning - 100%	100%	Works under Phase- 1 completed	water from DIB - 0 %						
	NHP No. 3 at Sector 23, Rohini (Jheel Wala Park)	Hort.	Bawana	North West	28°43'26.02" N, 77°4'53.05" E	0.04					Sh. Manoj Kumar Mishra EE/HCD-6 8800355584	30.08.2026			Works under Phase- 1 completed.	No Work Required in Phase-II	In r/o phase-II it is submitted that necessary infrastructure is available at site.					
96						0	300	0.1					Cleaning - 100%	100%	Works under Phase- 1 completed.	No Work Required in Phase-II						
	Rithala F/09 (Park and Water Body at Rithala, Sector-5, Rohini)	Hort.	Rithala	North West	28° 42' 57.067" N 77° 6' 6.136" E	1.444					Sh. Manoj Kumar Mishra EE/HCD-6 8800355584	30.08.2026			Works under phase I completed.	RCC pipeline - 0%	Works under Phase II - will be completed by 31 Dec 2026 except installation of new STP which will be completed by 31.05.2027.					
97						0	300	1.5					Cleaning - 100%	100%	Works under phase I completed.							
	Subhash camp Badarpur	Hort.	Badarpur	South East	28° 30.366'N 77° 18.086'E	0.849					Sh. Saravah Mishra EE/HCD-2 7054520625	30.08.2026			Restoration of the boundary wall has been completed. All works proposed under Phase-I have been completed. The waterbody has been properly developed and rejuvenated. No desilting is required at present, as the waterbody is in satisfactory condition.	provision of water from DIB -0%	The civil work proposed under Phase-II have been completed. However, the waterbody is in dry condition.					
98						0	300	0.084					Cleaning - 100%	100%								
	Smriti Van Narela	Hort.	Narela assembly	North	28°50'51.4"N 77° 06'18.8"E	2.63					Sh. Duni Ram Meena EE/HCD-5 Mob-7042737470	30.08.2026			Works under phase I completed	New Railing work - 0% Pipeline work - 0% Footpath - 0% Signage - 0%	The estimate for Phase-II works, comprising installation of fencing around the lake and laying of pipelines for channelizing water from the catchment areas into the lake, has been submitted for approval and sanction. Works under Phase II - will be completed by 31 March 2027. Perennial water supply for maintaining the water level in the lake is proposed to be provided by the Delhi Jal Board (DJB). Letters have already been written to DJB in this regard (under 200 parks). Target date 31.05.2027.					
99						0	300	2.67	26700				Cleaning - 100%	100%								
	Aastha Kurg(Ph-I II (Dutt, Park, Kalkaji (V park around Kalkaji Temple) Gurli Jharla mana F/66	Hort.	Kalkaji	South East	28°13'07.7"N 77° 15'14.9"E	1.01	418.06	300	0.14	30300	Sh. Ashutosh Jagadhye EE/HCD-3 931869127	30.08.2026			Surface excavation, dredging dressing and cleaning of weeds and jungle have been completed.	Stone Pitching - 0% Fencing - 0% pipeline - 0% Direction board - 0% Grill - 0% RCC Pipe - 0%	The preliminary estimate for Phase II has been submitted for sanction of Administrative Approval and Expenditure Sanction (AA& E/S) by the competent authority. The work shall be completed within 180 days from the date of award of the work. Accordingly, the tentative date of completion of the work envisaged under Phase II is 30.04.2027.					
100													Cleaning - 100%	Excavation- 100%								
	Bhalsawa Jahangirpuri, Behind Sangay Enclave	Hort.	Badli Assembly	North West	28.7351° N 77.1608° E	2.162					Sh. Duni Ram Meena EE/HCD-5 Mob-7042737470	30.08.2026					The estimate for Phase-II works, comprising repair of fencing around the lake and laying of pipelines for channelizing water from the catchment areas into the lake, was tendered & financial bid opened. Works under Phase II - will be completed by 31 Mar 2027. Perennial water supply for maintaining the water level in the lake is proposed to be provided by the Delhi Jal Board (DJB). Letters have already been written to DJB in this regard (under 200 parks). Target date 31.05.2027.					
101							0	300	2.37	23700			Cleaning - 100%	100%	Works under phase I completed	Grill repair- 0% The wall repair- 0% RCC Pipe - 0%						

Column 1	Column 2	Column 3	Column 4	Column 5
				